

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-13 00:00 - 2013-10-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	55
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

POOH with cutting BHA #1 from 761 m to surface.
L/D cutting BHA.
R/U tubing handling equipment. RIH w/ THRT, engaged TH and pulled free.
POOH with THRT and TH, L/O retrieval tool and hanger.
POOH with 7" tubing, L/O joints to deck and spooled control lines.
R/D tubing handling equipment.
M/U cutting BHA #2 (FLX-4).
RIH on 3 1/2" DP to 499,3 m. Worked string, unable to pass through restriction.

Summary of planned activities (24 Hours)

POOH with cutting BHA #2 on 3 1/2" DP.
RIH with drift/dress run and mill top of 7" tubing.
POOH and L/D drift run BHA.
P/U and RIH with cutting BHA #2 re-run, space out and cut FLX-4.
POOH.
RIH w/ overshot BHA and retrieve DHSV and FLX-4.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	761	workover -- other	ok	Performed TBT for POOH and racking 3 1/2" DP w/ fwd PRS.
00:15	03:15	0	workover -- other	ok	POOH w/ cutting BHA #1 on 3 1/2" DP from 761 m to surface, pulled wet. Avg. tripping speed 277 m/hr.
03:15	03:45	0	workover -- other	ok	Inspected cutting BHA and L/O same. B/O x-over.
03:45	04:00	0	workover -- other	ok	Cleaned and cleared rig floor.
04:00	04:15	0	workover -- bop/wellhead equipment	ok	Changed handling equipment.
04:15	04:30	0	workover -- bop/wellhead equipment	ok	Performed TBT for rigging up csg equipment.
04:30	05:30	0	workover -- bop/wellhead equipment	ok	Rigged up 7" tubing equipment.
05:30	06:00	0	workover -- bop/wellhead equipment	ok	P/U and M/U tubing hanger running tool. M/U tool to x-over and to TDS.
06:00	06:45	0	workover -- bop/wellhead equipment	ok	RIH to 20,5 m. Engaged into TH as per Vetco procedure. Picked up to 18,5 t, confirmed string free.
06:45	07:00	0	workover -- bop/wellhead equipment	ok	Flow checked, well stable.
07:00	07:15	0	workover -- bop/wellhead equipment	ok	Performed Pre-job Meeting with day shift prior to pulling completion.
07:15	07:45	0	workover -- bop/wellhead equipment	ok	Pulled THRT, reset drawwork limits due to stand height. Landed TH in c-plate.
07:45	08:00	0	workover -- bop/wellhead equipment	ok	Broke THRT from hanger and removed same with PRS.
08:00	08:15	0	workover -- bop/wellhead equipment	ok	Removed communication collar. Performed check for radiation, non measured.
08:15	08:30	0	workover -- bop/wellhead equipment	ok	R/U air lines for cable drum and impact wrenches. Function tested same.
08:30	09:15	0	workover -- bop/wellhead equipment	ok	Placed handling tool on HTS, P/U and checked same. M/U and P/U tubing hanger, removed c-plate and installed auto slips.
09:15	09:30	0	workover -- bop/wellhead equipment	ok	Cut control lines, broke TH and pup below. L/O assy to deck.
09:30	14:30	0	workover -- completion string	ok	POOH 7" tubing including control lines from 450 m to surface. Removed clamps and spooled 4 ea control lines to reel while POOH. Performed radiation spot checks on every 10th joint. Zero readings.
14:30	14:45	0	workover -- completion string	ok	Cleaned and taped up cut on last joint. L/O same to deck.
14:45	15:00	0	workover -- completion string	ok	Performed TBT prior to rigging down casing equipment.
15:00	15:30	0	workover -- completion string	ok	R/D casing tong and associated equipment. Changed elevators to 5 1/2" DP.
15:30	15:45	0	workover -- completion string	ok	RIH with retrieval tool and pup joint. B/O and L/O same.
15:45	16:15	0	workover -- completion string	ok	Cleaned and cleared rig floor.
16:15	17:15	0	workover -- other	ok	Changed to 3 1/2" handling equipment. R/U auto slips.
17:15	18:00	0	workover -- other	ok	P/U two singles from deck. M/U same and installed X-over. Parked stand in aft PRS.
18:00	18:30	25	workover -- other	ok	P/U and M/U cutting BHA #2 (FLX-4) from RKB to 25 m. Installed x-over.
18:30	19:00	25	workover -- other	ok	Surface tested cutting assy with 600 lpm / 6 bar.
19:00	19:15	25	workover -- other	ok	Performed TBT with night shift for RIH and cutting FLX-4.
19:15	21:30	461	workover -- other	ok	RIH w/ cutting BHA #2 on 3 1/2" DP from 25 m to 461 m.
21:30	22:00	461	workover -- other	ok	P/U double with aft PRS. M/U TDS.
22:00	22:15	461	workover -- other	ok	B/O 3 1/2" DP connection and filled pipe.
22:15	23:00	499	workover -- other	ok	RIH with BHA. Hung up at 499,3 m, 5 t down weight. Attempted to pass restriction. Turned pipe and set down weight. No sucess. Checked space out. Depth corresponding with 7" tubing cut at 473,8 + 0,5 m. Rotated with 14 kNm. String stalled out. Pulled up with 37 t overpull and broke free.
23:00	23:30	472	workover -- other	ok	POOH above cut at 473,8. Worked area with taper mill, 80 rpm.
23:30	00:00	499	workover -- other	ok	Ran back in hole. Observed stop sub entering cut at 498,6 m. Tagged obstruction at 499,3 m. Worked string with 5 t down and attempted to pass obstruction. No success. Evaluated situation and decided to POOH.

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Reserve pit	Reserve pit

Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	7	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		