

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-14 00:00 - 2013-10-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	56
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

POOH with cutting BHA #2. L/D same.
M/U drift run BHA w/ 5 3/4" taper mill.
RIH washed/reamed top of 7" tubing cut, RIH to 505 m, passing DHSV and FLX.
POOH and L/D drift BHA.
Re-arranged FLX cutting BHA and RIH to 499,7 m.
Unable to pass restriction at 499,7 m. Evaluated situation and POOH.
Re-positioned 5 3/4" stab in BHA and ran back in.
Entered 7" tubing cut at 474 m and landed 8" NoGo on top cut (503,1 m bit depth).

Summary of planned activities (24 Hours)

Cut FLX.
POOH and L/D FLX cutting BHA.
M/U and RIH overshot BHA.
Engage 7" tubing and pull DHSV/FLX assembly free.
POOH and L/D 7" tubing, DHSV and FLX incl. control lines.
RIH w/ overshot, pull completion free of PBR.
POOH and L/D tubing and completion assemblies.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	499	workover -- other	ok	B/O TDS and performed TBT for POOH and racking 3 1/2" DP stands.
00:15	01:00	345	workover -- other	ok	POOH w/ FLX cutting BHA on 3 1/2" DP from 499 m to 345 m. Pulled wet.
01:00	01:30	345	interruption -- repair	ok	Troubleshoot pipe grip on aft PRS. Switched to fwd PRS.
01:30	03:15	28	workover -- other	ok	POOH on 3 1/2" DP from 345 m to 28 m. Experienced problems racking stands in foldable fingerboard with fwd PRS.
03:15	03:30	28	workover -- other	ok	Removed slips and bowls.
03:30	03:45	28	workover -- other	ok	Pulled cutting BHA above rotary and inspected NoGo ring and cutter. No mark indications, knives closed and taped.
03:45	04:00	0	workover -- other	ok	Performed TBT for laying out of BHA.
04:00	04:15	0	workover -- other	ok	Cleaned rigfloor after wet trip prior handling BHA.
04:15	05:30	0	workover -- other	ok	L/D FLX cutting BHA.
05:30	06:15	0	workover -- other	ok	Cleared rigfloor and changed handling equipment.
06:15	07:00	0	workover -- other	ok	Prepared drift run with 5,75" taper mill. P/U spear assembly with taper mill. Meanwhile discussed way forward with onshore organization.
07:00	07:15	0	workover -- other	ok	Performed TBT with day shift, discussed TOFS and MOC.
07:15	07:30	0	workover -- other	ok	B/O taper mill and L/D spear assembly.
07:30	08:15	0	workover -- other	ok	Changed handling equipment from 5 1/2" to 3 1/2". M/U 5 3/4" taper mill to 3 1/2" DP.
08:15	09:00	462	workover -- other	ok	RIH w/ drift BHA on 3 1/2" DP from surface to 462 m.
09:00	09:15	474	workover -- other	ok	M/U TDS and washed from 462 m to 474 m w/ 1000 l/min, 43 bar.
09:15	10:15	476	workover -- other	ok	Reamed from top 7" tubing cut at 474 m to 476 m w/ 1000 l/min, 43 bar, 50 RPM, 3-4 kNm. Made 3 passes. No obstructions.
10:15	11:00	505	workover -- other	ok	Racked circulation stand. RIH w/ 5,75" drift BHA from 462 m to 505 m, passing through DHSV and FLX-4.
11:00	12:15	0	workover -- other	ok	POOH from 505 m to 0 m. Pulled wet.
12:15	12:30	0	workover -- other	ok	Cleaned and cleared rigfloor after wet trip.
12:30	13:00	0	workover -- other	ok	Changed handling equipment from 3 1/2" to 5 1/2".
13:00	13:15	0	workover -- other	ok	Performed TBT prior to handling rig tongs.
13:15	16:30	0	workover -- other	ok	Re-arranged FLX cutting BHA as per Baker instructions. Measured M/U BHA #2 and double checked space out.
16:30	17:00	0	workover -- other	ok	Surface tested cutter blocks, 200 lpm, 5 bar. RIH w/ BHA to 33 m.
17:00	17:30	0	workover -- other	ok	Removed auto slips, installed PS 21.

17:30	18:00	462	workover -- other	ok	RIH w/ FLX cutting BHA #2 on 5 1/2" DP from 33 m to 462 m.
18:00	18:30	462	workover -- other	ok	Filled string w/o screwing in to avoid premature cutter activation, 400 lpm / 3 bar.
18:30	19:15	499.7	workover -- other	ok	RIH to 499,7 m bit depth. Set down 4 t weight, unable to pass FLX (5,988" ID) with 5,75" stb. Pulled free with 6 t overpull. Attempted to rotate 5 rpm, 8 kNm. String stalled out. Pulled free w/ 10 t overpull and discussed way forward.
19:15	20:30	33	workover -- other	ok	POOH w/ FLX cutting BHA #2 on 5 1/2" DP from 499 m to 33 m. Pulled wet.
20:30	20:45	33	workover -- other	ok	Removed PS 21 slips and installed master bushings.
20:45	21:00	33	workover -- other	ok	Held TBT for handling BHA.
21:00	21:15	0	workover -- other	ok	Pulled BHA from 33 m to surface.
21:15	22:45	0	workover -- other	ok	Inspected BHA. Observed marks on stab shoulder. Secured knives. B/O stab and re-installed same higher up in BHA. Removed master bushing and installed PS 21 slips.
22:45	23:45	474	workover -- other	ok	RIH w/ modified FLX cutting BHA #3 on 5 1/2" DP from 33 m to 474 m.
23:45	00:00	503.1	workover -- other	ok	Entered top of cut at 474 m, continued to run in. Landed 8" NoGo on top of cut at 503,1 m bit depth.

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	7	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		