

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-16 00:00 - 2013-10-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	58
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

POOH with 7" tubing from 2030 m to 320 m. Removed clamps and spooled control line.
L/O joints to deck.
Performed radiation spot checks every 10 joints.

Summary of planned activities (24 Hours)

POOH 7" tubing to surface and L/O same.
R/D tubing handling equipment.
Clean and clear rigfloor, service drilling equipment.
P/U and RIH with Safelock plug. Set same at 1818 m
P/T plug from below and above to 240 bar.
Displace to SW at 170 m. POOH w/ plug setting tool.
Retrieve MS-T seal. Disengage adjustable sub. Release tieback adapter.
R/U 10 3/4" casing handling equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	2030	workover -- completion string	ok	Installed handling equipment for 7" tubing. B/O 7" tubing stump and L/O same.
01:30	03:00	1996	workover -- completion string	ok	POOH with 7" tubing. Removed clamps and spooled control lines. L/O joints on deck. Experienced difficulties to get slips to grip.
03:00	03:15	1996	workover -- completion string	ok	TOFS - Held TBT to discuss use of slips and job sequence, evaluated risks.
03:15	07:00	1705	workover -- completion string	ok	POOH with 7" tubing. Removed clamps and spooled control line. L/O joints on deck. Performed radiation spot checks every 10 joints.
07:00	07:15	1705	workover -- completion string	ok	Performed TBT with upcoming shift.
07:15	10:45	1312	workover -- completion string	ok	POOH with 7" tubing from 1705 m to 1312 m. Removed clamps and spooled control line. L/O joints on deck. Performed radiation spot checks every 10 joints.
10:45	11:15	1300	workover -- completion string	ok	While L/O tubing joint, string in rotary slipped to dog collar. P/U joint and M/U to string. Set string using manual slips. L/O joint. Re-installed auto-slips.
11:15	12:00	1300	workover -- completion string	ok	Auto-slips not able to grip string. Changed out manual slips onto auto frame.
12:00	15:45	814	workover -- completion string	ok	POOH with 7" tubing from 1300 m to 814 m. Removed clamps and spooled control line. L/O joints on deck. Performed radiation spot checks every 10 joints.
15:45	16:15	814	workover -- completion string	ok	Changed dies on Weatherford slips. Cleaned and cleared rig floor.
16:15	16:30	778	workover -- completion string	ok	POOH with 7" tubing from 814 m to 778 m.
16:30	17:15	778	workover -- completion string	ok	While L/O tubing joint, string in rotary slipped. P/U joint and M/U to string. Replaced worn dies. Re-set slips and L/O joint.
17:15	19:30	646	workover -- completion string	ok	POOH with 7" tubing from 778 m to 646 m. Removed clamps and spooled control line. L/O joints on deck. Performed radiation spot checks every 10 joints.
19:30	21:00	646	workover -- completion string	ok	Attempted to set slips on joint several times, no success. Removed Weatherford auto slips/dog collar assy. Removed master bushing. Installed PS30 slips.
21:00	00:00	320	workover -- completion string	ok	POOH with 7" tubing from 646 m to 320 m. Removed clamps and spooled control line. L/O joints on deck. Performed radiation spot checks every 10 joints.

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		

Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	7	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Casing Liner Tubing

Start Time	01:15	01:15	01:15
End Time	05:30	05:30	05:30
Type of Pipe	Casing	Casing	Casing
Casing Type	Production	Production	Production
Outside diameter (in)	10.75	9.625	9.625
Inside diameter (in)	9.66	8.535	8.535
Weight (lbm/ft)	60.7	53.5	53.5
Grade	13 Cr-80	13 Cr-80	13 Cr-80
Connection	Vam TOP	Vam TOP	Vam TOP HC NA
Length (m)	1656	150.2	968.5
Top mMD	140.1	2764.6	1796.1
Bottom mMD	1796.1	2914.8	2764.6
Description	12 1/4" Drilling BHA (b/u Powerdrive xceed)	12 1/4" Drilling BHA (b/u Powerdrive xceed)	12 1/4" Drilling BHA (b/u Powerdrive xceed)
Comment			