

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-23 00:00 - 2013-10-24 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 65               |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2009-01-19 00:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2009-02-14       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | -999.99                  |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (I):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (I): |                          |
| Dia Last Casing (I):    |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMD:                        | 3049   |
| Depth mTVD:                       |        |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  |        |
| Depth At Formation Strength mTVD: |        |
| Depth At Last Casing mMD:         | 2914.8 |
| Depth At Last Casing mTVD:        |        |

Summary of activities (24 Hours)

Waited on weather to pull production riser.

Meanwhile:  
POOH with 9 5/8" Safelock plug from 1010 m to surface.  
L/O Safelock plug and RT.  
Performed general rig maintenance and housekeeping.  
R/U Weatherford equipment for 2 7/8" tubing.  
P/U 45 joints 2 7/8" tubing from deck, M/U same and RIH to 420 m.  
Changed handling equipment and installed x-over to 5 1/2" DP.

Summary of planned activities (24 Hours)

Waiting on weather to pull production riser.

Meanwhile:  
RIH w/ 2 7/8" cement stinger on 5 1/2" DP and tag Evo plug at 3050 m.  
Circulate and condition well before cement job.  
Set P&A cement plug from 3050 m to 2700 m.  
Pull out of cement, circ. string clean and POOH w/ cement stinger.  
L/O 2 7/8" tubing.  
WOC.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|------------|----------|---------------|------------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:45    | 8             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>POOH w/ 9 5/8" Safelock plug on 5 1/2" DP from 1010 m to 8 m. Avg. tripping speed 577 m/hr.                                                                                                                                                                                                                                                                               |
| 01:45      | 02:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>L/D the 9 5/8" Safelock plug including RT.                                                                                                                                                                                                                                                                                                                                |
| 02:00      | 02:30    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>Cleaned and cleared rig floor.                                                                                                                                                                                                                                                                                                                                            |
| 02:30      | 07:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather and Weatherford casing crew - Helicopter cancelled due to fog<br><br>Meanwhile prepared for running 2 7/8" cement stinger and setting P&A plugs in 7" liner.                                                                                                                                                                                                                                                             |
| 07:00      | 15:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>Performed inventory on rig floor and moonpool work aloft locker.<br>Tested BX elevators with 2 7/8" inserts and 2 7/8" tubing.<br>Rigged up 2 7/8" auto slips and dog collar.<br>Performed general rig maintenance.<br>Repaired netting around cantilever handrails and logging unit deck.<br>Climbers inspected derrick work basket and manriding winch sheave in crown. |
| 15:00      | 19:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>Lifted equipment to rig floor.<br>R/U casing tong, power frame and control equipment and function tested same.                                                                                                                                                                                                                                                            |
| 19:00      | 23:30    | 420           | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>Picked up, made up and RIH open ended to 420 m w/ 45 joints of 2 7/8" tubing, 10 jnts/hr.                                                                                                                                                                                                                                                                                 |
| 23:30      | 00:00    | 420           | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile:<br>Changed to 5 1/2" handling equipment. Installed x-over f/ 2 7/8" to 3 1/2" and f/ 3 1/2" to 5 1/2" DP.                                                                                                                                                                                                                                                                    |

Drilling Fluid

|                       |                  |                  |                  |
|-----------------------|------------------|------------------|------------------|
| Sample Time           | 03:00            | 10:00            | 17:00            |
| Sample Point          | Reserve pit      | Reserve pit      | Reserve pit      |
| Sample Depth mMD      | 3231             | 3231             | 3231             |
| Fluid Type            | Enviromul Yellow | Enviromul Yellow | Enviromul Yellow |
| Fluid Density (g/cm3) | 1.21             | 1.21             | 1.21             |
| Funnel Visc (s)       | -999.99          | -999.99          | -999.99          |
| Mf (I)                |                  |                  |                  |

|                        |     |     |     |
|------------------------|-----|-----|-----|
| Pm ()                  |     |     |     |
| Pm filtrate ()         |     |     |     |
| Chloride ()            |     |     |     |
| Calcium ()             |     |     |     |
| Magnesium ()           |     |     |     |
| Ph                     |     |     |     |
| Excess Lime ()         |     |     |     |
| Solids                 |     |     |     |
| Sand ()                |     |     |     |
| Water ()               |     |     |     |
| Oil ()                 |     |     |     |
| Solids ()              |     |     |     |
| Corrected solids ()    |     |     |     |
| High gravity solids () |     |     |     |
| Low gravity solids ()  |     |     |     |
| Viscometer tests       |     |     |     |
| Plastic visc. (mPa.s)  | 29  | 30  | 30  |
| Yield point (Pa)       | 7   | 7   | 7   |
| Filtration tests       |     |     |     |
| Pm filtrate ()         |     |     |     |
| Filtrate Lthp ()       |     |     |     |
| Filtrate Hthp ()       |     |     |     |
| Cake thickn API ()     |     |     |     |
| Cake thickn HPHT ()    |     |     |     |
| Test Temp HPHT (degC)  | 120 | 120 | 120 |
| Comment                |     |     |     |