

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-24 00:00 - 2013-10-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	66
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2624
Depth mTVD:	
Plug Back Depth mMD:	2624
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Made up 2 7/8" cement stinger, RIH with same on 5 1/2" DP and tagged top of plug @3052.6 m. Spotted P&A plug #1 from 3052 m to 2700 m, circulated 1.5 x bottoms up and POOH with 2 7/8" cement stinger on 5 1/2" DP.

Summary of planned activities (24 Hours)

POOH with 2 7/8" tubing and lay out same. M/U and RIH with 8 1/2" bit and tag top of cement. POOH with 8 1/2" bit and lay down. RIH and set shallow safe lock plug in 9 5/8" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	420	interruption -- waiting on weather	ok	R/D handling equipment Removed bowls and installed PS 21 slips
01:30	05:30	2793	plug abandon -- cement plug	ok	RIH w/ open ended 2 7/8" cement stinger on 5 1/2" DP from 420 m to 2793 m.
05:30	08:30	3052.6	plug abandon -- cement plug	ok	Took weight @2793 m. Pulled up to 2761 m, broke circulation 1000 lpm, 81 bar. Washed in hole with 500 lpm, 40 bar from 2761 m and tagged top of plug @ 3052.6 m with 2 tons.
08:30	08:45	3052.6	plug abandon -- cement plug	ok	Made up cement head and connected surface lines.
08:45	11:30	3052.6	plug abandon -- cement plug	ok	Broke circulation with 500 lpm, 45 bar, increased flow in increments to 2230 lpm, 280 bar and circulated 2 x bottoms up with 1.21 sg OBM while rotating 10 rpm. Pressure tested the surface lines to 200 bar, 5 min. OK.
11:30	12:45	3052.6	plug abandon -- cement plug	ok	Spotted P&A plug #1; pumped 8.0 m3 1.60 spacer with 800 lpm, mixed and pumped 8.24 m3 1.90 sg gas tight slurry with 640 lpm, followed by 3.8 m3 1.60 sg spacer. Dis placed cement with 24.9 m3 1.21 sg OBM with 2200 lpm, 10 - 20 RPM.
12:45	13:00	3052.6	plug abandon -- cement plug	ok	Disconnected surface lines and laid down cement head.
13:00	14:00	2600	plug abandon -- cement plug	ok	Pulled out of cement with 2 7/8" stinger from 3052 m to 2600 m. No back-flow observed.
14:00	15:45	2600	plug abandon -- cement plug	ok	Installed 2 x sponge ball. Circulated 1.5 x bottoms up with 2200 lpm, 290 bar at 50 RPM, 9 - 12 kNm. Observed traces of cement and spacer in returns.No OBM diverted to slops. Performed time-out for Statoil information meeting with crew during circulation.
15:45	16:00	2600	plug abandon -- cement plug	ok	Pumped slug.
16:00	19:00	1430	plug abandon -- cement plug	ok	POOH with 2 7/8" cement stinger on 5 1/2" DP from 2600 to 1430 m. Avg. tripping speed 290 m/hr.
19:00	19:15	1430	plug abandon -- cement plug	ok	Performed pre-job Meeting with new crew prior to POOH with 2 7/8" cement stinger on 5 1/2" DP.
19:15	19:30	1191	plug abandon -- cement plug	ok	POOH with 2 7/8" cement stinger on 5 1/2" DP from 1430 m to 1191 m. Avg. tripping speed 950 m/hr.
19:30	20:15	1191	plug abandon -- cement plug	ok	Performed time-out for Statoil information meeting with crew.
20:15	21:00	830	plug abandon -- cement plug	ok	POOH with 2 7/8" cement stinger on 5 1/2" DP from 1191 m to 830 m. Avg. tripping speed 480 m/hr.
21:00	21:15	830	plug abandon -- cement plug	ok	Filled trip-tank. Cleared and cleaned rig-floor.
21:15	21:45	422	plug abandon -- cement plug	ok	POOH with 2 7/8" cement stinger on 5 1/2" DP from 830 m to 422 m. Avg. tripping speed 816 m/hr.
21:45	22:15	422	interruption -- waiting on weather	ok	Cleared and cleaned rig-floor prior to rigging up 2 7/8" tubing handling equipment.
22:15	22:30	422	interruption -- waiting on weather	ok	Performed Pre-job Meeting prior to rigging up 2 7/8" tubing handling equipment.
22:30	00:00	422	interruption -- waiting on weather	ok	R/U handling equipment and broke 5 1/2" x 3 1/2" x 2 7/8" x-over. Racked back last 5 1/2" DP stand and changed handling equipment to 2 7/8".

Drilling Fluid

Sample Time	09:00	13:00
Sample Point	Reserve pit	Flowline
Sample Depth mMD	3231	2700
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		

Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	33
Yield point (Pa)	7.5	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		