

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-28 00:00 - 2013-10-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	70
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Nippled down diverter and BOP. Retrieved high pressure surface riser joint. Connected multi-bowl running tool and rigged down tensioning system. Removed hatch on F10, ran guide wires and connected same to eagle clamps.

Summary of planned activities (24 Hours)

Pull production riser to surface. Run drilling riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	plug abandon -- other	ok	Nippled down diverter and rigged up for nipping down BOP.
02:15	02:30	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to nipping down BOP.
02:30	04:15	0	plug abandon -- other	ok	Nippled down BOP, transferred and landed same on test stump.
04:15	08:30	0	plug abandon -- other	ok	Prepared Claxton tool, ran and connected same to high pressure surface riser joint. Drained riser through multi-bowl on lower annulus side outlet. Meanwhile: Performed DROPS check prior to pulling riser.
08:30	09:15	0	plug abandon -- other	ok	Nippled down side outlets on riser, leaving two bolts on each outlet.
09:15	09:30	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to removing half-moons on high pressure surface riser joint.
09:30	10:15	0	plug abandon -- other	ok	Removed half-moons on high pressure surface riser joint.
10:15	10:30	0	plug abandon -- other	ok	Pulled high pressure surface riser joint free.
10:30	11:45	0	plug abandon -- other	ok	Removed bushings, pulled out with high pressure surface riser joint and laid out same to deck.
11:45	13:15	0	plug abandon -- other	ok	Nippled down multi-bowle side outlets and transferred same to rig floor.
13:15	14:00	0	plug abandon -- other	ok	M/U multi-bowl running tool and RIH with same on 5 1/2" DP. Landed running tool in multi-bowl and engaged same with 5 right hand turns. Picked up 47 tons overpull.
14:00	15:15	0	plug abandon -- other	ok	Bled down tension cylinders, transferring weight from tensioning system to top drive.
15:15	19:00	0	plug abandon -- other	ok	Rigged down tensioning system. Meanwhile: Installed cement hose to cement manifold and pressure tested same to 345 bar. Ok. Performed general rig maintenance.
19:00	19:15	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to rigging down tensioning system with new crew.
19:15	20:15	0	plug abandon -- other	ok	Rigged down tensioning system.
20:15	20:30	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to running guide wires and remove F10 hatch.
20:30	22:45	0	plug abandon -- other	ok	Removed F10 hatch and rigged up guide wires. Meanwhile: Performed Pre-job meeting on drill floor prior to splitting riser spider.
22:45	23:00	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to running guide wires.
23:00	00:00	0	plug abandon -- other	ok	Ran 10 tons and 6 tons guide wires and attached same with ROV.

Drilling Fluid

Sample Time	10:00	15:00	22:00
Sample Point	Reserve pit	Reserve pit	Active pit
Sample Depth mMD	0	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21	1.21
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (°)			
Pm (°)			
Pm filtrate (°)			
Chloride (°)			
Calcium (°)			
Magnesium (°)			
Ph			
Excess Lime (°)			
Solids			
Sand (°)			
Water (°)			
Oil (°)			
Solids (°)			
Corrected solids (°)			
High gravity solids (°)			
Low gravity solids (°)			

Viscometer tests			
Plastic visc. (mPa.s)	30	28	33
Yield point (Pa)	8.5	6	8
Filtration tests			
Pm filtrate ()			
Filtrate L.thp ()			
Filtrate H.thp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			