

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-03 00:00 - 2013-11-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	76
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Pressure tested riser connection.
Installed tensioner system.
Nipped up BOP and tested connection.
Picked up and RIH with 10 3/4" casing cutting BHA.

Summary of planned activities (24 Hours)

Cut 9 5/8" casing.
Retrieve 10 3/4" lock down assembly.
Retrieve 10 3/4" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- other	ok	Erected scaffolding around riser in moonpool.
01:00	02:00	0	plug abandon -- other	ok	Filled riser. Pressure tested riser to 200 bar for 10 minutes.
02:00	05:00	0	plug abandon -- other	ok	Installed centralizers and boat collision stool.
05:00	08:45	0	plug abandon -- other	ok	Installed tensioning ring and cylinders. Transferred riser weight from TDS to tension cylinders. Adjusted riser tension to 150 MT Installed centralizers on upper wellhead deck.
08:45	09:30	0	plug abandon -- other	ok	Rigged up control hoses and released Claxton tool from riser.
09:30	11:00	0	plug abandon -- other	ok	Made up single to Claxton tool. Removed bushings and outer ring, pulled Claxton tool to drill floor. Installed outer ring and bushings. Laid Claxton tool out on cantilever.
11:00	11:15	0	plug abandon -- other	ok	Modified scaffolding in moonpool. Maenwhile: Performed pre-job meeting prior to installing slick joint and diverter.
11:15	12:15	0	plug abandon -- other	ok	Modified scaffolding in moonpool. Maenwhile: Prepared equipment to run diverter. Performed pre-job meeting prior to nipple up BOP. At 11:00 hrs informed production to shut down according to SIMOPS red procedure.
12:15	17:30	0	plug abandon -- other	ok	Moved BOP to well centre. Landed BOP on riser and made up NT2 connector. Installed slick joint and diverter. Rigged up BOP tension system. Cleaned and cleared rigfloor and moonpool areas. At 15:00 hrs informed Maersk Production to restart production according to SIMOPS procedure.
17:30	17:45	0	plug abandon -- cut	ok	Performed pre-job meeting prior to pick up cutting BHA.
17:45	19:30	0	plug abandon -- cut	ok	Picked up and made up 10 3/4"casing cutting assembly.
19:30	20:15	0	plug abandon -- other	ok	Pressure tested BOP connnection to 20 / 200 bar - 5 / 10 minutes.
20:15	21:00	0	plug abandon -- cut	ok	Tested cutters at surface, knives opened at 330 liter/min.
21:00	22:45	700	plug abandon -- cut	ok	RIH restricted with 10 3/4" casing cutting BHA on 5 1/2" DP from surface to 700 m. Average tripping speed 400 meter/hr.
22:45	23:15	700	plug abandon -- cut	ok	Filled pipe with 220 liter/min.
23:15	00:00	1433	plug abandon -- cut	ok	RIH restricted with 10 3/4" casing cutting BHA on 5 1/2" DP from 700 m to 1433 m. Average tripping speed 938 meter/hr. Observed leak hydraulic leak on PS-21 slips.

Drilling Fluid

Sample Time	17:00	22:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.24	1.21
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		

Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	33
Yield point (Pa)	7	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		