

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-08 00:00 - 2013-11-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	81
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Performed 13 3/8" seal assembly dummy run.
Slipped and cut drill line.
RIH with stinger to set kickoff plug.
Circulated prior to set kickoff plug.

Summary of planned activities (24 Hours)

Set kickoff plug.
Pull wear bushing.
Polish wellhead.
Perform 13 3/8" seal assembly dummy run.
Install wear bushing.
Pick up and RIH 17 1/2" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	interruption -- repair	ok	POOH with "used" seal assembly and inspected same, no damage observed.
01:15	04:00	0	interruption -- repair	ok	Picked up new seal assembly and RIH from surface to 139,2 meter. POOH with seal assembly and inspected same, no damage observed.
04:00	06:00	0	interruption -- repair	ok	RIH with seal assembly from surface to 140,38 meter. POOH with seal assembly.
06:00	06:30	0	interruption -- repair	ok	Inspected seal assembly, found vertical marks on the seal OD. Broke out and laid down seal assembly RT.
06:30	07:00	0	plug abandon -- other	ok	Picked up and made up wear bushing running tool and jet sub.
07:00	07:15	0	plug abandon -- other	ok	Performed pre-job meeting.
07:15	09:00	0	plug abandon -- other	ok	RIH with wear bushing. Jet washed WH with 2900 liter/min, 57 bar. Installed wearbushing. POOH with wearbushing and jetsub assembly RT, laid down same.
09:00	10:30	0	plug abandon -- equipment recovery	ok	Picked up 13 3/8" casing cutter assembly from cantilever and broke off 5 1/2" HWDP single.
10:30	13:15	0	plug abandon -- other	ok	Held pre-job meeting prior to slip & cut drill line. Slipped and cut drill line. Cleaned and cleared rig floor.
13:15	13:30	0	plug abandon -- cement plug	ok	Performed pre-job meeting.
13:30	14:45	5	plug abandon -- cement plug	ok	Made up 5 meter 5" DP pup with centralizer to 5 1/2" DP stand. Installed PS-21 slips.
14:45	16:15	1340	plug abandon -- cement plug	ok	RIH with 5 1/2" DP cement stinger from 5 m to 1340 m. Average tripping speed 890 meter/hr.
16:15	19:00	1418	plug abandon -- cement plug	ok	Connected TDS and washed down from 1340 meter with 500 liter/min, 5 bar, 3-15 % gas. Started degassers. Observed obstruction at 1418 meter, not able to pass through. Increased pump rate in increments of 200 liter/min to 2000 liter/min, 15-31 bar, 6-12 % gas.
19:00	20:30	1418	plug abandon -- cement plug	ok	Attempted to work string past 1418 meter with 2000 liter/min, 31 bar, 1,7-8,0 % gas, 0-20 Ton. Observed pressure increase to max 50 bar.
20:30	00:00	1418	plug abandon -- cement plug	ok	Continued to circulate to decrease gas level. Circulated with 2500 liter/min, 42-45 bar, 1,7-0,3 % gas.

Drilling Fluid

Sample Time	10:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	-999.99	1.4
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		

Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	41
Yield point (Pa)	8.5	9
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		