

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-10 00:00 - 2013-11-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	83
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1380
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	25	plug abandon -- other	ok	Plugged in and programmed MWD tools.
00:30	02:45	112	plug abandon -- trip	ok	Picked up DC's, jar and accelerator. RIH with 17 1/2" BHA from 25m to 112m
02:45	03:00	234	plug abandon -- trip	ok	RIH with 17 1/2" BHA on 5 1/2" HWDP from 112m to 234m.
03:00	03:15	234	plug abandon -- other	ok	Removed master bushings and installed PS-21 slips.
03:15	05:00	1271	plug abandon -- trip	ok	RIH with 17 1/2" BHA on 5 1/2" DP from 234 to 1271m.
05:00	05:15	1271	plug abandon -- trip	ok	Filled pipe
05:15	05:45	1271	plug abandon -- other	ok	Performed choke drill
05:45	06:15	1351	plug abandon -- trip	ok	Washed down with 17 1/2" bha from 1271m to 1351m at 2500 liter/min, 105 bar. Tagged firm cement at 1351 meter
06:15	07:00	1351	plug abandon -- other	ok	Performed downlink with 3600 liter/min, 220 bar
07:00	10:00	1373	plug abandon -- other	ok	Drilled cement from 1351m to 1373 m with 3000-3810 liter/min, 155-230 bar, 122 rpm, 11-17 kNm, ROP 12-14 m/hr, WOB 3-5 ton, ECD 1.437 sg, Max gas 0,02 %.
10:00	14:00	1380	plug abandon -- other	ok	Continued to K/O from F-15 C to F-15 D. Drilled with reduced rate from 1373m with 3000-4010 litre/min, 155-237 bar, 122 rpm, 6-12 kNm, ROP 2-5 m/hr, WOB 3-5 ton, ECD 1,438 sg, Max gas 0,04% At 14:00 hrs, 1380m MD, 50% cuttings was observed *****Reporting continued on F-15 D*****