

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-11 00:00 - 2013-11-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	186
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1670
Depth mTVD:	1627
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Drilled 17 1/2" hole from 1484 m to 1670 m.
Waited on weather.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole.
Wait on weather.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	08:15	1654	drilling -- drill	ok	Drilled 17 1/2" hole from 1484 m to 1654 m with 4000 liter/min, 235 bar, 138-142 rpm, 13-22 kNm, ROP 27-31 m/hr, WOB 3-8 ton, ECD 1,420-1,424 sg. Max gas 0,05%. Meanwhile picked up and racked back 13 3/8" casing in derrick.
08:15	13:00	1526	drilling -- circulating condition ing	ok	Circulated hole clean with 4500 liter/min, 280 bar. 3 x bottoms up. Racked back one stand each bottoms up.
13:00	13:45	1321	drilling -- trip	ok	POOH wet into 20" shoe with 17 1/2" BHA on 5 1/2" DP from 1443 m to 1321 m.
13:45	21:45	1321	interruption -- waiting on weather	ok	Waited one weather. Monitored well on triptank. Observed loss rate of 150 liter/hour. Called in Ocean Price for cuttings discharge at 21:30 hrs. Meanwhile: Picked up and racked back 13 3/8" casing in derrick. Performed planned maintenance.
21:45	22:30	1378	drilling -- trip	ok	RIH with 17 1/2" BHA on 5 1/2" DP from 1321 m to 1378 m. Unable to pass 1378 m. Established circulation with 2000-3300 liter/min, 77-165 bar, 5-15 rpm, 2-24 kNm, WOB 15-24 Ton. Worked string past 1378 meter.
22:30	22:45	1648	drilling -- trip	ok	RIH with 17 1/2" BHA on 5 1/2" DP from 1378 m to 1648 m.
22:45	23:00	1654	drilling -- trip	ok	Washed down with 17 1/2" BHA from 1648 m to 1654 m at 3000 liter/min, 170 bar.
23:00	00:00	1670	drilling -- drill	ok	Drilled 17 1/2" hole from 1654 m to 1670 m with 4000 liter/min, 280 bar, 140 rpm, 11-21 kNm, ROP 31-36 m/hr, WOB 7-9 ton, ECD 1,420 sg. Max gas 0,04%. Meanwhile picked up and racked back 13 3/8" casing in derrick.

Drilling Fluid

Sample Time	08:00	12:00
Sample Point	Flowline	Flowline
Sample Depth mMD	1654	1654
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		
Solids (°)		
Corrected solids (°)		
High gravity solids (°)		
Low gravity solids (°)		
Viscometer tests		

Plastic visc. (mPa.s)	35	35
Yield point (Pa)	9.5	10.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1368		1.03	estimated
00:00	1670		1.03	estimated

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth TVD	End Depth TVD	Shows Description	Lithology Description
1480	1600				Claystone with traces of Limestone