

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-14 00:00 - 2013-11-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2190
Depth mTVD:	2094
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Circulated hole clean - 3 x B/U.
POOH w/ 17 1/2" BHA into 20" casing shoe at 1362 m. Built and racked 13 3/8" casing stands offline.
Waited on weather/ISO tank vessel.
While waiting: Built casing stands and racked same. RIH and reamed interval 1378 m to 1440 m twice, POOH into 20" shoe.
Performed maintenance on PRS, TDS, block and dolly.

Summary of planned activities (24 Hours)

Perform maintenance on drilling equipment while WOW/ISO tank vessel.
RIH w/ 17 1/2" BHA to 2190 m.
Connect ISO tank vessel to rig, offload cuttings.
Drill 17 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:30	2089	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: Circulated hole clean with 4330 liter/min, 277 bar. 3 x bottoms up. Racked back one stand each bottoms up.
04:30	04:45	2089	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile performed flowcheck, well static.
04:45	06:15	1362	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: POOH wet into 20" shoe with 17 1/2" BHA on 5 1/2" DP from 2089 m to 1362 m. Observed 5 - 8 t overpull at 1383 m bit depth. Built 13 3/8" casing stands and racked back same in derrick (47 stands racked in total).
06:15	14:00	1362	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Monitored well on trip tank. Meanwhile: Built 13 3/8" casing stands and racked back same in derrick (54 stands racked in total). Performed general rig maintenance.
14:00	16:30	1364	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: RIH w/ 17 1/2" BHA from 1362 m to 1384 m, 25 t down weight. Reamed from 1383 m to 1403 m w/ 3000 l/min, 170 bar, 25 RPM, 8-29 kNm. Backreamed interval. RIH f/ 1363 m to 1401 m, 25 t down weight. Reamed from 1401 m to 1405 m w/ 4000 l/min, 174 bar, 25 RPM, 8-19 kNm. Washed in f/ 1405 m to 1440 m, no restriction. Pumped OOH f/ 1440 m to 1403 m w/ 4000 lpm, 174 bar. POOH f/ 1403 m to 1362 m, 15 t drag at 1378 m, observed 1/4 turn on string. Wiped stand from 1363 m to 1403 m, no restriction. POOH from 1403 m to 1364 m into 20" shoe.
16:30	19:00	1364	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: Built 13 3/8" casing stands and racked back same in derrick (59 stands racked in total). Performed general rig maintenance.
19:00	00:00	1364	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: Isolated drill floor equipment and performed maintenance on fwd and aft PRS, TDS, block and dolly. Performed manriding in derrick after wind speed below 30 kts.

Drilling Fluid

Sample Time	10:00	20:00
Sample Point	Flowline	Active pit
Sample Depth mMD	2035	2094
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		

Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	36
Yield point (Pa)	10	9.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1380		1.03	estimated
00:00	2190.8		1.03	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
101	Baker Hughes Inteq	1368	2618	OnTrak - ZoneTrak G	-999.99