

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-16 00:00 - 2013-11-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	189
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2544
Depth mTVD:	2400
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Drilled 17 1/2" hole from 2355 m to 2493 m.
Repaired leak on kelly hose.
Drilled 17 1/2" hole from 2493 m to 2544 m.

Summary of planned activities (24 Hours)

Drill 17 1/2" hole to section TD.
Circulate well clean.
POOH and L/D 17 1/2" BHA.
RIH and retrieve NSP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	2373	drilling -- drill	ok	Drilled 17 1/2" hole from 2355 m to 2373 m, average ROP: 24 m/hr, WOB 10 - 15 t. 4300 l/min/ 286 bar. 140 rpm / 15 - 22 kNm. ECD 1,42 SG.
00:45	01:15	2373	interruption -- other	ok	Installed pressure gauge on TDS brake system to aid fault finding.
01:15	05:15	2418	drilling -- drill	ok	Drilled 17 1/2" hole from 2372 m to 2418 m, average ROP: 11,5 m/hr, WOB 12 - 19 t. 4300 l/min/ 286 bar. 80 - 140 rpm / 15 - 30 kNm. ECD 1,41 SG. Took surveys on connection as per DD instructions.
					Drilled hard stringers in interval.
05:15	07:00	2431	drilling -- drill	ok	Drilled 17 1/2" hole from 2418 m to 2431 m, average ROP: 7,5 m/hr, WOB 12 - 19 t. 4300 l/min/ 286 bar. 80 - 140 rpm / 15 - 30 kNm. ECD 1,41 SG. Took surveys on connection as per DD instructions.
					Drilled hard stringers in interval.
07:00	15:15	2493	drilling -- drill	ok	Drilled 17 1/2" hole from 2431 m to 2493 m, average ROP: 7,5 m/hr, WOB 8 - 16 t. 4300 - 4400 l/min/ 282 - 297 bar. 70 - 140 rpm / 8 - 28 kNm. ECD 1,41 SG. Took surveys on connection as per DD instructions.
					Drilled hard stringers in interval.
15:15	15:30	2493	drilling -- other	ok	Took SCR's.
15:30	15:45	2493	interruption -- other	ok	Observed leak on kelly hose at connection. R/B stand.
15:45	16:00	2493	interruption -- other	ok	Removed PS21 slips, installed master bushing. M/U swedge and hose and lined up for circulation.
16:00	19:00	2493	interruption -- other	ok	Prepared permits, isolated TDS and drawworks. Replaced damaged o-ring. Connected kelly hose and safety lines. De-isolated TDS and drawworks.
					Meanwhile circ. well with 1200 lpm / 51 bar.
19:00	19:15	2544	interruption -- other	ok	Removed hose and circ. sub from string. M/U TDS, broke circulation. Tested kelly hose to 250 bar.
19:15	00:00	2544	drilling -- drill	ok	Drilled 17 1/2" hole from 2493 m to 2544 m, average ROP: 10,7 m/hr, WOB 8 - 16 t. 4300 l/min/ 295 bar. 120 - 160 rpm / 12 - 28 kNm. ECD 1,41 SG. Took surveys on connection as per DD instructions.
					Drilled hard stringers in interval.

Drilling Fluid

Sample Time	04:00	09:00	15:00	21:30
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	2580	2441	2490	2514
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf (°)				
Pm (°)				
Pm filtrate (°)				
Chloride (°)				
Calcium (°)				
Magnesium (°)				
Ph				
Excess Lime (°)				
Solids				
Sand (°)				
Water (°)				
Oil (°)				
Solids (°)				
Corrected solids (°)				

High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	35	35	37	33
Yield point (Pa)	10	10	10.5	11.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1380		1.03	estimated
00:00	2544		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2334.7	2219.2	29.87	3.86	
2398.9	2274.9	29.97	9.05	
2438.6	2309.3	29.98	13.28	
2477.5	2343	29.97	17.83	
2519.9	2379.7	29.99	25.3	
2560.9	2415.2	30.41	32.46	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2393	2269.7	Balder Fm .
2454	2322.6	Sele Fm
2528.5	2387.1	Lista Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth TVD	End Depth TVD	Shows Description	Lithology Description
2340	2370				Claystone with traces of Sandstone and Limestone
2370	2460				Claystone with traces of Limestone and Tuff
2460	2490				Claystone with traces of Limestone