

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-17 00:00 - 2013-11-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	74
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity tes t
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2618
Depth mTVD:	2464.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Drilled 17 1/2" hole to section TD at 2618 m.
Circulated well clean, 3 x B/U.
POOH 17 1/2" BHA and L/D same.
M/U and RIH w/ jetting tool.

Summary of planned activities (24 Hours)

Jet BOP.
Retrieve nominal seat protector and jet setting area.
R/U 13 3/8" casing running equipment.
RIH 13 3/8" stands from derrick.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	2573	drilling -- drill	ok	Drilled 17 1/2" hole from 2544 m to 2573 m, average ROP: 9,7 m/hr, WOB 6 - 15 t. 4300 l/min/ 295 bar. 140 - 160 rpm / 12 - 28 kNm. ECD 1,41 SG. Took surveys on connection as per DD instructions. Drilled hard stringers in interval.
03:00	05:00	2589	drilling -- drill	ok	Drilled 17 1/2" hole from 2573 m to 2589 m, average ROP: 8 m/hr, WOB 6 - 15 t. 4300 l/min/ 295 bar. 140 - 160 rpm / 12 - 28 kNm. ECD 1,41 SG.
05:00	06:30	2595	drilling -- drill	ok	Drilled 17 1/2" hole from 2589 m to 2595 m. Picked off bottom and downlinked. Diagnosed downhole tools with different parameters.
06:30	09:30	2618	drilling -- drill	ok	Drilled 17 1/2" hole from 2595 m to section TD at 2618 m. Average ROP: 7,6 m/hr. WOB 6 - 10 t. 4300 l/min/ 296 bar. 120 rpm / 16 - 28 kNm. ECD 1,41 SG.
09:30	14:45	2618	drilling -- circulating conditioning	ok	Circulated hole clean w/ 4330 l/min/ 295 - 285 bar, 120 RPM / 10 - 18 kNm, ECD 1,40 SG. Circulated total 3 B/U. Reciprocated string while circ. and R/B one stand after each B/U. Stopped rotation on last 30 min due to installation of sensor in TDS junction box (monitoring of brake system).
14:45	15:00	2533	drilling -- pressure detection	ok	Flowchecked, well static.
15:00	15:30	2333	drilling -- trip	ok	POOH wet w/ 17 1/2" BHA on 5 1/2" DP from 2533 m to 2333 m. Avg. tripping speed 400 m/hr.
15:30	16:00	2333	drilling -- trip	ok	Pumped slug and allowed levels to stabilise.
16:00	16:15	2270	drilling -- trip	ok	POOH from 2333 m to 2270 m. Took 25 t overpull at 2270 m, attempted to wipe area 3 times, no success.
16:15	16:45	2260	drilling -- trip	ok	Rotated through tight spot from 2280 m to 2260 m w/ 15 RPM, 10 - 20 kNm.
16:45	18:15	1364	drilling -- trip	ok	POOH w/ 17 1/2" BHA on 5 1/2" DP from 2260 m to 1364 m. Avg. tripping speed 597 m/hr.
18:15	18:30	1364	drilling -- trip	ok	Flowchecked well for 10 min, well static. Performed trip drill.
18:30	19:45	249	drilling -- trip	ok	POOH on 5 1/2" DP from 1364 m to 249 m. Avg. tripping speed 892 m/hr.
19:45	20:00	249	drilling -- trip	ok	Flowchecked prior pulling BHA through BOP. Well stable. Removed PS21 and installed bushings.
20:00	23:15	0	drilling -- trip	ok	R/B HWDP and DC, including jar and acc. Plugged into MWD and dumped data. L/D 17 1/2" BHA in three modules.
23:15	23:30	0	drilling -- other	ok	Cleaned and cleared rig floor.
23:30	00:00	30	drilling -- bop/wellhead equipment	ok	P/U and M/U Vetco bull nose jet sub. RIH to below BOP. Operated pipe rams.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	17.5 in	QD606X	M223	Baker Hughes Inteq	64.8	1380	1380			19.1	17.8	1267	71.1

Drilling Fluid

Sample Time	03:00	09:00	15:00	21:30
Sample Point	Active pit	Flowline	Flowline	Active pit
Sample Depth mMD	2618	2600	2618	2618
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				

Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	38	36	32	32
Yield point (Pa)	10.5	10	8	9
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1380		1.03	estimated
00:00	2618		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2599.9	2448.9	29.95	36.04	
2618	2464.6	29.95	36.04	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth TVD	End Depth TVD	Shows Description	Lithology Description
2490	2618				Claystone with minor Limestone and Sandstone towards the botto m

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	2533		2391.1		.34		2580	47	14	0	0