

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-20 00:00 - 2013-11-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	11
Days Ahead/Behind (+/-):	1.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2618
Depth mTVD:	2464.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

Ran and installed 13 3/8" SG-TPR seal assembly.
Pressure tested seal assembly to 20/345 bar.
Ran and set wearbushing.
Performed Statoil TOFS with drill crew #6 and third party personnel.
Ran isolation test tool and commenced BOP pressure test.
POOH w/ test tool due to leakage, changed out damaged rubber on tool. Re-run tool.
Continued with BOP pressure test.

Summary of planned activities (24 Hours)

L/D isolation test tool.
Test BSR against casing with 20/285 bar for 5/10 min.
P/U and M/U 12 1/4" BHA.
RIH, perform choke drill, dilute OBM to 1,28 sg while drilling shoe track.
Clean out rathole, condition mud and perform FIT.
Drill 12 1/4" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	139	drilling -- bop/wellhead equipment	ok	Washed 13 3/8" hanger, seal pocket and wellhead w/ 1700 l/min, 35 bar, 5-15 rpm.
00:15	01:00	0	drilling -- bop/wellhead equipment	ok	POOH with clean and flush tool. L/O same.
01:00	02:00	139	drilling -- bop/wellhead equipment	ok	P/U and M/U PADPRT. Installed SG-TPR seal assembly on running tool. RIH and landed tool on hanger as per GE Vetco instructions. Set seal assembly.
02:00	02:30	139	drilling -- bop/wellhead equipment	ok	Lined up and performed line test 20/345 bar for 5/10 min.
02:30	05:00	139	drilling -- bop/wellhead equipment	ok	Closed BOP and set seal assembly as per GE Vetco instructions. Held 207 bar for 10 min. Pressure tested seal assembly to 20/345 bar for 5/10 min. Evaluated test results and re-tested seal assembly to 345 bar.
05:00	05:30	0	drilling -- bop/wellhead equipment	ok	Bled down pressure, opened BOP. POOH with PADPRT to surface, inspected tool and L/O same.
05:30	07:00	0	drilling -- bop/wellhead equipment	ok	P/U and M/U bull nose assembly. P/U and M/U wearbushing and wearbushing running/retrieval tool (WBRT) .
07:00	07:30	139	drilling -- bop/wellhead equipment	ok	RIH and installed wearbushing.
07:30	08:30	139	drilling -- bop/wellhead equipment	ok	Displaced BOP to seawater. Prepared to P/U isolation test tool.
08:30	09:30	139	interruption -- repair	ok	Isolated equipment and inspected fwd PRS after contact w/ derrick structure.
09:30	10:30	139	drilling -- bop/wellhead equipment	ok	Performed Statoil TOFS with drill crew #6 and third party personnel.
10:30	11:15	139	interruption -- repair	ok	Electrician changed out drillers control joystick and re-calibrated same.
11:15	11:30	139	drilling -- bop/wellhead equipment	ok	Released WBRT, L/O pup joint.
11:30	12:30	0	drilling -- bop/wellhead equipment	ok	POOH with WBRT. Re- set retrieving tool and layed out same.
12:30	12:45	0	drilling -- bop activities	ok	P/U and M/U BOP isolation test tool (ITT). Function tested same.
12:45	14:00	139	drilling -- bop activities	ok	RIH w/ test tool, ran slowly past BOP as experienced hang-up. Landed BOP test tool in wellhead.
14:00	14:15	139	drilling -- bop activities	ok	Flushed surface lines and confirmed line-up.
14:15	16:30	139	drilling -- bop activities	ok	Tested BOP to 20 bar/ 5 min and 345 bar/ 10 min.
16:30	17:00	139	interruption -- repair	ok	Observed leak into string at test #4 while at 310 bar. Rigged down pump in sub and cmt hose. Opened BOP. Picked up ITT and relanded same in wellhead. Closed BOP and attempted to test, observed leak at 15 bar.
17:00	18:00	0	interruption -- repair	ok	POOH with ITT from 139 m to surface. Cleaned and inspected same. Hole in main seal.
18:00	19:15	0	interruption -- repair	ok	Re-dressed test tool.
19:15	20:15	139	interruption -- repair	ok	RIH with isolation test tool from surface to 139 m. Landed and set tool as per GE Vetco instructions.
20:15	22:45	139	drilling -- bop activities	ok	Lined up and continued testing BOP from test #4. Test pressure 20/345 bar for 5/10 min. Opened BOP, rigged down pump-in sub and hoses.
22:45	23:00	139	drilling -- bop activities	ok	Held TBT prior to pulling test tool.
23:00	00:00	0	drilling -- bop activities	ok	Released isolation test tool as per GE Vetco instructions. POOH ITT from 139 m to surface.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2493		hoisting equ -- top drive	0	00:00	Leakage on kelly hose.
00:00	2373		hoisting equ -- top drive	0	00:00	Installed remote pressure gauge on TDS brake to aid in fault finding.

Drilling Fluid

Sample Time	09:00	21:40
-------------	-------	-------

Sample Point	Active pit	Active pit
Sample Depth mMD	2618	2618
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	41	40
Yield point (Pa)	11.5	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		