

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-21 00:00 - 2013-11-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	12
Days Ahead/Behind (+/-):	2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	5
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2623
Depth mTVD:	2467
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

Tested BSR against casing to 285 bar.
P/U and M/U 12 1/4" BHA and RIH to 1848 m.
Trouble shot aft PRS failure.Continued RIH with BHA to 2577 m using fwd PRS. Performed choke drill.
Tagged TOC at 2577 m, drilled shoetrack, cement and shoe. Reduced MW from 1,40 sg to 1,28 sg while drilling shoetrack.
Cleaned out rathole, drilled 5 m new formation.
Circulated well prior to FIT.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole from 2623 m through Ty Fm. into Shetland Gp.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- bop activities	ok	Inspected damaged seal on test tool. L/O same.
00:30	01:15	0	drilling -- bop activities	ok	Cleared rig/floor of excessive equipment. Prepared for P/U 12 1/4" BHA.
01:15	03:00	0	drilling -- bop activities	ok	Flushed lines and tested BSR against casing. 20/285 bar for 5/10 min. Pumped 3840 ltr, bled back same volume. Meanwhile lifted BHA module #1 and #2 on HTS and worked on fwd PRS.
03:00	03:15	0	drilling -- bop activities	ok	Displaced BOP back to OBM and filled lines.
03:15	03:30	0	drilling -- drill	ok	Performed TBT prior to picking up BHA.
03:30	03:45	0	interruption -- repair	ok	Function tested fwd PRS.
03:45	05:30	33	drilling -- trip	ok	P/U and M/U 12 1/4" BHA.
05:30	06:30	33	drilling -- trip	ok	Plugged into tools and verified same.
06:30	09:30	193	drilling -- trip	ok	P/U and M/U 12 1/4" BHA including jar, DC and HWDP as per DD instructions. Installed totcoo ring on top of DC at 70,19 m.
09:30	11:45	1848	drilling -- trip	ok	RIH w/ 12 1/4" BHA on 5 1/2" DP from 193 m to 1848 m. Avg. tripping speed 736 m/hr. Filled string at 1440 m.
11:45	13:00	1848	interruption -- repair	ok	Slew fault alarm on aft PRS. Attempted to clear fault w/o success.
13:00	14:30	2570	drilling -- trip	ok	RIH on 5 1/2" DP from 1848 m to 2570 m, using fwd PRS. Avg. tripping speed 481 m/hr.
14:30	15:15	2570	drilling -- trip	ok	Closed BOP and performed choke drill w/driller, AD and lead driller.
15:15	16:00	2577	drilling -- trip	ok	Established parameters and washed from 2570 m to 2577 m w/ 2800 l/min, 185 bar, 30 RPM, 10 - 17 kNm.
16:00	20:15	2612	drilling -- drill	ok	Tagged TOC at 2577 m. Drilled shoetrack/cement from 2577 m to 2612 m. Average ROP: 8,2 m/hr, WOB 1 - 12 t. 3000 l/min/ 190 - 165 bar. 40 rpm / 12 - 17 k Nm. ECD 1,35 - 1,31 SG.
					Reduced MW from 1,40 sg to 1,28 sg while drilling shoe track.
20:15	22:15	2613	drilling -- drill	ok	Drilled out shoe. Observed frequent increase on WOB and pump pressure, worked string.
22:15	23:00	2623	drilling -- drill	ok	Drilled and cleaned rat hole from 2612 m to 2618 m. WOB 2 - 5 t. 3300 l/min/ 205 - 185 bar. 80 rpm / 10 - 18 kNm. ECD 1,30 sg. Wiped every 2 m. Drilled 5 m new formation from 2618 to 2623 m.
23:00	23:15	2623	drilling -- other	ok	Pulled back into shoe with no flow and rotation. Hole in good condition.
23:15	00:00	2623	formation evaluation -- rft/fit	ok	R/B one stand and circulated well prior to FIT w/ 3500 l/min/ 209 bar, 20 RPM, 1,30 sg ECD.

Drilling Fluid

Sample Time	04:45	12:00	21:00
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	2664.5	2618	2618
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.4	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			

Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	33	40	29
Yield point (Pa)	8.5	12	7.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2618		1.01	estimated
00:00	2623		1.01	estimated

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2626.7	2472.1	Ty Fm