

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-22 00:00 - 2013-11-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	13
Days Ahead/Behind (+/-):	3.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	338
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2961
Depth mTVD:	2698
Plug Back Depth mMD:	
Depth at formation strength mMD:	2623
Depth At Formation Strength mTVD:	2468.9
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

Performed FIT to 1,55 sg EMW.
Drilled 12 1/4" hole from 2623 m to 2961 m through Ty Fm into Shetland Gp.
Bled in LCM mix while drilling Ty Fm. and maintained background concentration throughout section.
Built 10 3/4" and 9 5/8" casing stands offline. Racked back 30 stands in derrick.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole to section TD at approx. 3300 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	2623	formation evaluation -- rft/fit	ok	Spaced out and closed BOP. Confirmed line-up. Performed FIT to 1,55 sg EMW using 1,28 sg mud. Pumped 887 ltr from 5 bar to 65 bar at cement unit w/ 90 l/min. Bled back 835 ltr. Opened BOP.
01:00	01:15	2623	drilling -- other	ok	Took SCR.
01:15	03:45	2655	drilling -- drill	ok	Drilled 12 1/4" hole from 2623 m to 2655 m, average ROP: 12,8 m/hr. WOB 8 - 10 t. 3000 l/min/ 160 - 170 bar. 60 rpm / 16 - 22 kNm. ECD 1,31 sg. Drilled with reduced string rotation until top stab out of 13 3/8" casing. Bled in LCM mix as per procedure while drilling Ty Fm. Built 10 3/4" casing stands offline and racked same in derrick (3 stands racked in total).
03:45	04:00	2655	drilling -- other	ok	Tared CoPilot.
04:00	07:00	2708	drilling -- drill	ok	Drilled 12 1/4" hole from 2655 m to 2686 m, average ROP: 17,6 m/hr. WOB 7 - 12 t. 3500 l/min/ 218 bar. 120 rpm / 18 - 24 kNm. ECD 1,31 sg. Bled in LCM mix as per procedure while drilling Ty Fm. Built 10 3/4" casing stands offline and racked same in derrick (6 stands racked in total).
07:00	10:00	2790	drilling -- drill	ok	Drilled 12 1/4" hole from 2686 m to 2790 m, average ROP: 14,6 m/hr. WOB 2 - 10 t. 3500 l/min/ 215 - 220 bar. 120 rpm / 18 - 22 kNm. ECD 1,31 sg. Bled in LCM mix as per procedure while drilling Ty Fm. Built 10 3/4" casing stands offline and racked same in derrick (9 stands racked in total).
10:00	14:30	2856	drilling -- drill	ok	Drilled 12 1/4" hole from 2790 m to 2856 m, average ROP: 14,6 m/hr. WOB 8 - 15 t. 3500 l/min/ 218 - 225 bar. 120 rpm / 25 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 10 3/4" and 9 5/8" casing stands offline and racked same in derrick (14 stands racked in total).
14:30	17:45	2897	drilling -- drill	ok	Drilled 12 1/4" hole from 2856 m to 2897 m, average ROP: 12,6 m/hr. WOB 12 - 15 t. 3500 l/min/ 218 - 225 bar. 120 rpm / 25 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (20 stands racked in total).
17:45	18:00	2897	drilling -- other	ok	Took SCR.
18:00	00:00	2961	drilling -- drill	ok	Drilled 12 1/4" hole from 2897 m to 2961 m, average ROP: 10,6 m/hr. WOB 11 - 14 t. 3500 l/min/ 215 - 225 bar. 120 rpm / 20 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (30 stands racked in total).

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	139		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Forward PRS made contact with derrick structure while traversing and lifting PS30 slips to landing area outside V-door.
00:00	139		miscellaneous equ syst -- other	0	00:00	Control/operating stick on drillers work station failed.

Drilling Fluid

Sample Time	03:15	09:00	15:00	20:45
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	2992	2771	2856	2929
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf (I)				

Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	31	29	28	30
Yield point (Pa)	8.5	7.5	9	9.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2630.6	2475.5	30.28	37.52	
2670.5	2509.2	34.29	42.15	
2711.4	2542.1	38.53	44.94	
2752.1	2573.1	42	46.98	
2792.4	2602.1	46.02	47.94	
2832.7	2629	50.32	47.6	
2873.3	2653.6	54.93	46.75	
2913.3	2675.4	59.1	46.48	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2788.3	2598.7	Ekofisk Fm
2820.8	2621.1	Tor Fm