

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-24 00:00 - 2013-11-25 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 15               |
| Days Ahead/Behind (+/-): | 3.4              |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-11-10 14:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-12-02       |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | 39                       |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (in):              | 12.25                    |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.55                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3299   |
| Depth mTVD:                       | 2848.3 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2623   |
| Depth At Formation Strength mTVD: | 2468.9 |
| Depth At Last Casing mMD:         | 2612   |
| Depth At Last Casing mTVD:        | 2457.4 |

Summary of activities (24 Hours)

Drilled 12 1/4" hole to section TD at 3299 m.  
Circulated hole clean, 3 x B/U.  
Dropped and circulated gyro down.  
POOH with 12 1/4" BHA, tripped as per Scientific instructions. Took gyro stations on way OOH.  
Performed Statoil TOFS w/ drill crew #1.  
L/D 12 1/4" BHA.  
Retrieved wearbushing and jetted wellhead.

Summary of planned activities (24 Hours)

R/U casing running equipment.  
M/U and RIH w/ 9 5/8" shoe track in stands from derrick.  
M/U and RIH w/ 9 5/8" casing joints in singles from deck and stands from derrick.  
M/U and RIH 10 3/4" casing stands from derrick.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                  | State | Remark                                                                                                                                                                                                                                                                                                                                                |
|------------|----------|---------------|--------------------------------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 03:30    | 3299          | drilling -- drill                    | ok    | Drilled 12 1/4" hole from 3260 m to section TD at 3299 m, average ROP: 11,3 m/hr. WOB 12- 15 t. 3500 l/min/ 225 - 230 bar. 120 rpm / 25 - 36 kNm. ECD 1,30 sg.<br><br>Built 9 5/8" casing stands offline and racked same in derrick (64 stands racked in total). P/U two intermediates w/ 2 centralizers and shoe joint. Built stand and racked same. |
| 03:30      | 06:45    | 3299.6        | drilling -- circulating conditioning | ok    | Circulated hole clean w/ 3850 l/min/ 250 bar, 120 RPM / 20 - 25 kNm, ECD 1,30 sg. Reciprocated string. circulated in total 3 x B/U.<br><br>P/U two joints w/ 2 centralizers and float collar joint. Built stand and racked same.                                                                                                                      |
| 06:45      | 07:15    | 3299          | drilling -- pressure detection       | ok    | Flowchecked well on T/T. Observed 440 l/h losses.                                                                                                                                                                                                                                                                                                     |
| 07:15      | 07:30    | 3299          | drilling -- circulating conditioning | ok    | Circulated w/ 3000 l/min/ 150 bar, 20 RPM / 17 kNm, 1,29 sg.                                                                                                                                                                                                                                                                                          |
| 07:30      | 08:30    | 3299          | drilling -- survey                   | ok    | Initialized and dropped gyro as per Scientific Drilling instructions. Pumped tool down with 200 l/min, 9 bar.                                                                                                                                                                                                                                         |
| 08:30      | 09:15    | 3100          | drilling -- trip                     | ok    | POOH with 12 1/4" BHA on 5 1/2" DP from 3299 m to 3100 m. Pulled wet and with restricted speed as per Scientific Drilling instructions.                                                                                                                                                                                                               |
| 09:15      | 09:30    | 3100          | drilling -- other                    | ok    | Pumped 3 m3 slug and chased same.                                                                                                                                                                                                                                                                                                                     |
| 09:30      | 10:45    | 2575          | drilling -- trip                     | ok    | POOH on 5 1/2" DP from 3100 m to 2575 m. Avg. tripping speed 420 m/hr. Pulled with restricted speed due to drop gyro.                                                                                                                                                                                                                                 |
| 10:45      | 11:00    | 2575          | drilling -- trip                     | ok    | Flowchecked well inside shoe for 15 min, well static.                                                                                                                                                                                                                                                                                                 |
| 11:00      | 12:30    | 1808          | drilling -- trip                     | ok    | POOH on 5 1/2" DP from 2575 m to 1808 m. Avg. tripping speed 512 m/hr. Restricted speed and stoped for surveys as per Scientific instructions.                                                                                                                                                                                                        |
| 12:30      | 13:15    | 1929          | drilling -- trip                     | ok    | RIH on 5 1/2" DP from 1808 m to 2575 m.<br>Took check surveys as per Scientific instructions.                                                                                                                                                                                                                                                         |
| 13:15      | 14:30    | 390           | drilling -- trip                     | ok    | POOH on 5 1/2" DP from 1929 m to 390 m. Avg. tripping speed 1231,2 m/hr.                                                                                                                                                                                                                                                                              |
| 14:30      | 14:45    | 390           | drilling -- trip                     | ok    | M/U TDS and took rotational survey as per Scientific instructions.                                                                                                                                                                                                                                                                                    |
| 14:45      | 15:00    | 230           | drilling -- trip                     | ok    | POOH from 390 m to 230 m.                                                                                                                                                                                                                                                                                                                             |
| 15:00      | 15:15    | 230           | drilling -- trip                     | ok    | Flowchecked well for 15 min, well static.                                                                                                                                                                                                                                                                                                             |
| 15:15      | 16:00    | 230           | drilling -- drill                    | ok    | Performed Statoil TOFS with drill crew #1 and third party personnel.                                                                                                                                                                                                                                                                                  |
| 16:00      | 16:15    | 230           | drilling -- trip                     | ok    | Removed auto slips and installed master bushing.                                                                                                                                                                                                                                                                                                      |
| 16:15      | 16:30    | 85            | drilling -- trip                     | ok    | POOH from 230 m to 85 m and racked 5 1/2" HWDP.                                                                                                                                                                                                                                                                                                       |
| 16:30      | 17:00    | 72            | drilling -- other                    | ok    | B/O double HWDP, recovered drop gyro. M/U stand and R/B same.                                                                                                                                                                                                                                                                                         |
| 17:00      | 17:30    | 33            | drilling -- trip                     | ok    | L/D 12 1/4" BHA as per DD laydown plan.                                                                                                                                                                                                                                                                                                               |
| 17:30      | 18:45    | 33            | drilling -- trip                     | ok    | Plugged in and downloaded data from BCPM and CoPilot.                                                                                                                                                                                                                                                                                                 |
| 18:45      | 19:00    | 33            | drilling -- trip                     | ok    | B/O and L/O module #4.                                                                                                                                                                                                                                                                                                                                |
| 19:00      | 19:15    | 33            | drilling -- drill                    | ok    | Performed TBT with new night shift for laying out BHA.                                                                                                                                                                                                                                                                                                |
| 19:15      | 20:45    | 0             | drilling -- trip                     | ok    | Layed out 12 1/4" BHA in modules from 33 m to surface.                                                                                                                                                                                                                                                                                                |
| 20:45      | 21:00    | 0             | drilling -- other                    | ok    | Cleaned and cleared rig floor.                                                                                                                                                                                                                                                                                                                        |
| 21:00      | 21:30    | 20            | drilling -- bop/wellhead equipment   | ok    | P/U stand, made up jetting sub. M/U wearbushing running and retrieval tool (WBRRT).                                                                                                                                                                                                                                                                   |
| 21:30      | 22:15    | 140           | drilling -- bop/wellhead equipment   | ok    | RIH w/ WBRRT, landed same and set down 5 - 7 t as per Vetco instructions. Released wearbushing w/ 40 t overpull.                                                                                                                                                                                                                                      |
| 22:15      | 22:45    | 140           | drilling -- bop/wellhead equipment   | ok    | Racked stand, M/U TDS. Flushed wellhead with 2000 l/min, 30 bar.                                                                                                                                                                                                                                                                                      |
| 22:45      | 23:30    | 46            | drilling -- bop/wellhead equipment   | ok    | Dropped 3" drift for landing string. POOH with WBRRT to surface.                                                                                                                                                                                                                                                                                      |
| 23:30      | 00:00    | 46            | drilling -- bop/wellhead equipment   | ok    | Inspected wearbushing, released/re-set RT and L/O same.                                                                                                                                                                                                                                                                                               |

Bit Record

| Run No. | Bit Size | Bit Type | IADC Code | Manufacturer       | Hrs Drilled | Start mMD | End mMD | Hole Made (last 24H) | Hours Drilled (last 24H) | Form ROP | Total ROP | Total Hole Made | Total Hrs Drilled |
|---------|----------|----------|-----------|--------------------|-------------|-----------|---------|----------------------|--------------------------|----------|-----------|-----------------|-------------------|
| 10      | 12.25 in | QT406X   | M223      | Hughes Christensen | 43.8        | 2618      | 2618    |                      |                          | 15.5     | 15.2      | 726             | 47.7              |

Drilling Fluid

|                         |                  |                  |                  |
|-------------------------|------------------|------------------|------------------|
| Sample Time             | 03:00            | 09:00            | 21:00            |
| Sample Point            | Active pit       | Flowline         | Flowline         |
| Sample Depth mMD        | 3299.6           | 3299             | 3299             |
| Fluid Type              | Enviromul Yellow | Enviromul Yellow | Enviromul Yellow |
| Fluid Density (g/cm3)   | 1.28             | 1.28             | 1.28             |
| Funnel Visc (s)         | -999.99          | -999.99          | -999.99          |
| Mf ( )                  |                  |                  |                  |
| Pm ( )                  |                  |                  |                  |
| Pm filtrate ( )         |                  |                  |                  |
| Chloride ( )            |                  |                  |                  |
| Calcium ( )             |                  |                  |                  |
| Magnesium ( )           |                  |                  |                  |
| Ph                      |                  |                  |                  |
| Excess Lime ( )         |                  |                  |                  |
| Solids                  |                  |                  |                  |
| Sand ( )                |                  |                  |                  |
| Water ( )               |                  |                  |                  |
| Oil ( )                 |                  |                  |                  |
| Solids ( )              |                  |                  |                  |
| Corrected solids ( )    |                  |                  |                  |
| High gravity solids ( ) |                  |                  |                  |
| Low gravity solids ( )  |                  |                  |                  |
| Viscometer tests        |                  |                  |                  |
| Plastic visc. (mPa.s)   | 29               | 29               | 30               |
| Yield point (Pa)        | 10.5             | 9                | 12               |
| Filtration tests        |                  |                  |                  |
| Pm filtrate ( )         |                  |                  |                  |
| Filtrate Lthp ( )       |                  |                  |                  |
| Filtrate Hthp ( )       |                  |                  |                  |
| Cake thickn API ( )     |                  |                  |                  |
| Cake thickn HPHT ( )    |                  |                  |                  |
| Test Temp HPHT (degC)   | 120              | 120              | 120              |
| Comment                 |                  |                  |                  |

Survey Station

| Depth mMD | Depth mTVD | Inclination (dega) | Azimuth (dega) | Comment |
|-----------|------------|--------------------|----------------|---------|
| 3275.1    | 2837.5     | 66.93              | 85.66          |         |

Stratigraphic Information

| Depth to Top of Formation mMD | Depth to Top of Formation mTVD | Description |
|-------------------------------|--------------------------------|-------------|
| 3262                          | 2832                           | Blodeks Fm  |