

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-28 00:00 - 2013-11-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	19
Days Ahead/Behind (+/-):	7.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	111
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3410
Depth mTVD:	2888.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

RIH with 8 1/2" BHA to 1000 m. Performed shallow test on MWD. Performed slip/cut. RIH with 8 1/2" BHA to 3209 m. Performed choke drill with crew. Drilled shoetrack/cement/rat hole to 3299 m. Drilled 3 m new formation to 3302 m. Circulated well clean. Performed FIT. Drill 8 1/2" hole to 3410 m.

Summary of planned activities (24 Hours)

Drilling and geosteering 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	182	drilling -- trip	ok	Installed PS-21 slips.
00:15	01:00	1000	drilling -- trip	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 182 m to 1000 m.
01:00	01:45	1000	drilling -- trip	ok	Filled string. Performed shallow test on MWD tool with 2000 lpm, 128 bar.
01:45	02:00	1000	drilling -- trip	ok	Removed PS-21 slps from rotary. Performed kick drill with crew.
02:00	02:15	1000	drilling -- other	ok	Performed pre-job meeting prior to performing slip/cut drill line.
02:15	04:15	1000	drilling -- other	ok	Performed slip/cut 34 m drill line. Cleaned and cleared rig floor. Calibrated drawworks and reset crown o matic.
04:15	06:00	2260	drilling -- trip	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 1000 m to 2260 m. Filled drill string every 1000 m.
06:00	07:15	3209	drilling -- trip	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 2260 m to 3209 m. Filled drill string every 1000 m.
07:15	07:45	3209	drilling -- other	ok	Performed choke drill with crew. Closed annular and applied 30 bar on casing. Started up pump in steps to kill speed holding casing pressure constant. Reduced pump to zero strokes holding constant casing pressure 30 bar. Bled off casing pressure to zero. Opened annular.
07:45	08:15	3250	drilling -- ream	ok	Washed down with 1000 lpm, 63 bar, from 3209 m to 3250 m. Tagged top of cement with 4 ton @ 3250 m.
08:15	08:30	3250	drilling -- other	ok	Took up/down weight, 169/124 ton. Down-link MWD tool.
08:30	11:00	3252	drilling -- drill	ok	Drill out plug and FC from 3250 m to 3252 m with 1600 lpm, 122 bar, 100 rpm, 16-22 kNm, 1-3 ton WOB. Weighted up mud to 1,32 SG.
11:00	13:30	3295	drilling -- drill	ok	Drilled shoetrack/cement from 3252 m to 3295 m with 2000 lpm, 162 bar, 90 rpm, 16-23 kNm, 1-4 ton WOB.
13:30	13:45	3299	drilling -- drill	ok	Washed and cleaned rat hole in 2 m steps from 3295 m to 3299 m with 2000 lpm, 161 bar, 80 rpm, 15-21 kNm, 1-4 ton WOB. No cement.
13:45	14:00	3302	drilling -- drill	ok	Drilled 3 m new formation from 3399 m to 3302 m with 2000 lpm, 161 bar, 80 rpm, 15-21 kNm, 1-4 ton WOB. ECD 1,47 SG Max gas: 0,02 %.
14:00	14:15	3295	drilling -- other	ok	Pulled back into 9 5/8" shoe at 3295 m.
14:15	15:15	3295	drilling -- circulating conditioning	ok	Circulated well clean and conditioned mud weight to 1,32 SG with 2450 lpm, 220 bar. ECD 1,43 SG Max gas: 0,02 %.
15:15	16:00	3295	formation evaluation -- rft/fit	ok	Lined up for FIT test and confirmed correct line up. Spaced out and closed ram. Performed FIT to 1,60 SG using 1,32 SG mud. Pumped 930 ltr and bled back 915 ltr
16:00	17:00	3295	drilling -- other	ok	B/O 1 wild single of 5 1/2" pipe from drill string. Serviced TDS, topped up gear box with 40 ltr oil.
17:00	17:15	3295	drilling -- other	ok	Decoded signals from MWD. Took SCR @ 3295 m, 1,32 SG. Pump 1 20/30/40 stroke, 33/41/42 bar. Pump 2 20/30/40 stroke, 22/32/44 bar.
17:15	18:30	3313	drilling -- drill	ok	Drill 8 1/2" hole from 3302 m to 3313 m with 2400 lpm, 209 bar, 80 rpm, 17-25 kNm, 10 ton WOB. ROP 18 m/hr. ECD 1,50 SG. Max gas: 0,02 %.
18:30	19:00	3313	drilling -- other	ok	Picked up of bottom, spaced out for BOP. Performed flow check. well static.
19:00	21:45	3370	drilling -- drill	ok	Drilled 8 1/2" hole from 3313 m to 3370 m with 2400 lpm, 202 bar, 160 rpm, 18-26 kNm, 7 ton WOB. ROP 10 m/hr. ECD 1,50 SG. Max gas: 0,03 %.
21:45	22:15	3370	drilling -- other	ok	Reamed single from 3370 m to 3357 m. Tare co-pilot.
22:15	00:00	3410	drilling -- drill	ok	Drilled 8 1/2" hole from 3313 m to 3370 m with 2400 lpm, 209 bar, 160 rpm, 18-28 kNm, 6-7 ton WOB. ROP 10-25 m/hr. ECD 1,51 SG. Max gas: 0,05 %.
					Down link and take survey after connection.

Drilling Fluid

Sample Time	03:00	09:00	14:00	22:00
Sample Point	Flowline	Active pit	Flowline	Flowline
Sample Depth mMD	3473	3299	3301	3369
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.28	1.32	1.32
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				

Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	37	30	36	36
Yield point (Pa)	12	14	10	13
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3299		1.14	estimated
00:00	3409		1.29	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3354.3	2868.3	67.34	89.38	
3395.5	2883.6	68.96	92.97	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
103	Baker Hughes Inteq	3299	3409	ZoneTrak G - CoPilot - OnTrak - ORD - C	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3332	2859.7	Hidra Fm
3350.5	2866.9	Rødby Fm
3372	2875.1	Asgard Fm
3449	2901	Draupne Fm
3466.4	2911.3	Heather Fm.
3483	2914.1	Hugin Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3299	3332	2847	2859.7		Marl
3332	3372	2859.7	2875		Limestone
3372	3409	2875	2888.5		Interbedded limestone and Marl