

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-05 00:00 - 2013-12-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	26
Days Ahead/Behind (+/-):	17.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

R/D casing tong and changed handling equipment. RIH with 7" liner on 5 1/2" DP to 2889 m. Stopped operation due to high wind. WOW.

Summary of planned activities (24 Hours)

Running in hole with 7" liner on 5 1/2" DP to 9 5/8" shoe. Record rotating torque and up/down weight. RIH with 7" liner on 5 1/2" DP to 1 stand above TD. Wash down last stand to 4685 m. space out. M/U cement head. Circulate btm's up and set hanger. Performing cement job on 7" liner. Pressure test liner, set PKR and pressure test same. Circulate out excess CMT. POOH with RT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	1515	drilling -- casing	ok	R/D casing tong.
01:15	02:00	1515	drilling -- casing	ok	Filled PBR with warter simultaneously circulated liner volume, 880 lpm, 60 bar according to weatherford instructions.
02:00	02:15	1515	drilling -- casing	ok	Installed PS-21 in rotary.
02:15	03:00	1730	drilling -- casing	ok	RIH with 7" liner on 5 1/2" HWDP from 1515 m to 1730 m. Average running rate 7 stands/hr.
03:00	03:15	1730	drilling -- casing	ok	Filled pipe.
03:15	06:00	2560	drilling -- casing	ok	RIH with 7" liner on 5 1/2" DP from 1730 m to 2560 m. Filled every 5th stands. Average running rate 7,5 stands/hr.
06:00	07:15	2889	drilling -- casing	ok	RIH with 7" liner on 5 1/2" DP from 2560 m to 2889 m. Filled every 5th stands. Average running rate 6,5 stands/hr.
07:15	09:00	2889	interruption -- waiting on weather	ok	Waited on weather. Connected TDS to drill string. Broke circulation, circulated 1x liner volume 30 m3 with 440 litr, 55 bar. Recordet rotating torque with 20 rpm, 15 kNm, 150 ton. Took up/down weight, 180/130 ton.
09:00	21:00	2889	interruption -- waiting on weather	ok	Waited on weather. Monitored well on trip tank. Broke circulation every 2 hrs. Pressure tested mud hoses. Housekeeping in sack store and heavy tool store. Electrician inspected Drawworks. Cleaned in pump room and pit room. Crew partake in E-learning course.
21:00	00:00	2889	interruption -- waiting on weather	ok	Waited on weather. Established circulation with 450 lpm, 55 bar. Circulated and conditioned mud prior to RIH with liner. Circulated 1x btm's up.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	60		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Weatherford casing crew installed hydraulic hoses for stabbing arm and changed out sticking inserts in BX-elevator from Weatherford to Mears inserts. Pulled up joint no. 6 attempted to M/U same no success. Troubleshooting on Weatherford casing tong. Found
00:00	1084		hoisting equ -- travelling block	0	00:00	Performed derrick inspection and looking for PDO due to bad weather forecast. Observed loose rollers on fast line guide. Removed fast line guide from derrick. Checked work site for tools.

Drilling Fluid

Sample Time	03:00	16:00	22:00
Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	4685	4685	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32	1.32
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (°)			
Pm (°)			
Pm filtrate (°)			
Chloride (°)			
Calcium (°)			
Magnesium (°)			
Ph			
Excess Lime (°)			
Solids			
Sand (°)			
Water (°)			
Oil (°)			

Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	35	33	35
Yield point (Pa)	12.5	13.5	12.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			