

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-06 00:00 - 2013-12-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	27
Days Ahead/Behind (+/-):	17.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather. RIH with 7" liner on 5 1/2" DP to 3560 m. Washed with 7" liner on 5 1/2" DP to 4618 m. Reamed down with 7" liner on 5 1/2" DP to 4677 m.

Summary of planned activities (24 Hours)

Performing cement job on 7" liner. Pressure test liner, set PKR and pressure test same. Circulate out excess CMT. POOH with RT and L/D same. Install VMB plug @ 600 m. Clean BOP/riser/wellhead.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	2889	interruption -- waiting on weather	ok	Waited on weather. Circulated and conditioned mud with 450 lpm, 50 bar prior to RIH with liner. Circulated 1x btm's up.
03:45	05:45	2889	interruption -- waiting on weather	ok	Waited on weather. Lined up on trip tank and observed well. Broke circulation every 2 hrs. Evaluated weather conditions 60 kt. Prepared to start RIH with 7" liner.
05:45	06:00	2889	interruption -- waiting on weather	ok	Waited on weather. Performed pre job meeting with crew prior to start RIH with 7" liner on 5 1/2" DP.
06:00	07:00	3091	drilling -- casing	ok	RIH with 7" liner on 5 1/2" DP from 2889 m to 3091 m. Filled every 5th stands. Average running rate 7,5 stands/hr.
07:00	07:15	3091	drilling -- casing	ok	Performed pre-job meeting prior to perform derrick inspection and RIH 7" with 7" liner on 5 1/2" DP.
07:15	08:15	3091	drilling -- casing	ok	Performed Inspection of derrick and drill floor areas. Removed lose gate and post at drawworks area, and secured handrail at monkey board level.
08:15	09:00	3290	drilling -- casing	ok	RIH with 7" liner on 5 1/2" DP from 3091 m to 3290 m. Filled every 5th stands. Average running rate 6,5 stands/hr.
09:00	09:15	3290	drilling -- casing	ok	Took torque and drag readings prior to entre open hole. Establiced circulation with 450 lpm, 53 bar. Torque readings with 20 rpm, 16-20 kNm, up/down weight, 189/133 ton.
09:15	10:45	3560	drilling -- casing	ok	RIH with 7" liner on 5 1/2" DP from 3290 m to 3560 m. Filled every 5th stands. Average running rate 4 stands/hr. Took weight 30 ton. Worked through area from 3561 m to 3551 with 250 lpm, 50 bar, 20 rpm, 19-22 kNm.
10:45	21:15	4618	drilling -- casing	ok	Washed with 7" liner on 5 1/2" DP from 3560 m to 4618 m with 250 lpm, 45 bar. Took weight 10 ton @ 4618 m. Worked string, attempted to pass no success. Worked through area from 3990 m to 4017 with 20 rpm, 23-27 kNm.
21:15	00:00	4677	drilling -- casing	ok	Reamed down with 7" liner on 5 1/2" DP from 4618 m to 4677 m with 339 lpm, 61 bar 25 rpm, 23-27 kNm. Took up/down weight 235/120 ton.

Drilling Fluid

Sample Time	21:00	23:00
Sample Point	Active pit	Active pit
Sample Depth mMD	4685	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		
High gravity solids (I)		
Low gravity solids (I)		
Viscometer tests		
Plastic visc. (mPa.s)	39	45
Yield point (Pa)	12	12.5
Filtration tests		
Pm filtrate (I)		

Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		