

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-07 00:00 - 2013-12-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	28
Days Ahead/Behind (+/-):	17.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Reamed down with 7" liner on 5 1/2" DP to 4683 m. Set liner hanger. Circulated prior to cement job. Performed cement job on 7" liner. Set Packer and pressure tested same to 345 bar. Circulated out excess cement. POOH with running tool to 25 m.

Summary of planned activities (24 Hours)

Install safelock plug @ 620 m. Clean BOP/riser/wellhead. N/D BOP and riser

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	4677	drilling -- casing	ok	Performed space out. B/U double and M/U 6m pup joint.
00:15	00:30	4682	drilling -- casing	ok	Reamed down with 7" liner on 5 1/2" DP from 4677 m to 4682 m with 339 lpm, 61 bar 25 rpm, 23-27 kNm. Took up/down weight 235/120 ton.
00:30	01:00	4682	drilling -- casing	ok	M/U cement head.
01:00	01:30	4683	drilling -- casing	ok	Established circulation with 220 lpm, 60 bar and tagged TD with 5 ton. Pulled to up weight 235 ton. Pulled back string 1.5 m to setting depth at 4683 m.
01:30	02:30	4683	drilling -- casing	ok	Stepped up circulation to 665 lpm, 89 bar and circulated 1 time open hole volume 18 m3.
02:30	04:00	4683	drilling -- casing	ok	Dropped ball and chased with 440 lpm, 65 bar/220 lpm, 45 bar. After 830 stroke ball landed in ball seat. Pressured up to 160 bar for 2 min, Bled to 100 bar. Set of 30 ton and verified hanger set. Released running tool and sheared ball seat with 220 bar.
04:00	06:00	4683	completion -- other	ok	Established circulation in steps of 200 lpm to 900 lpm, 10 m3 loss was observed Reduced flow to 700 lpm, 90 bar, no loss observed. Established rotation with 20 rpm, 20-26 kNm. Pressure tested rig up to 345 bar.
06:00	07:45	4683	completion -- other	ok	Circulated bottoms up prior to cement job with 800 lpm, 130 bar, 20 rpm, 20-26 kNm.
07:45	08:00	4683	completion -- other	ok	Flow checked well for 15 min. Well static.
08:00	08:45	4683	completion -- other	ok	Pumped 15 m3 of 1,56 SG spacer, 800 lpm, 154 bar. Displaced lines with 1,8 m3 of 1,32 SG OBM, 800 lpm, 130 bar. Closed IBOP and applied 30 bar above. Rotated with 20 rpm, 25-32 kNm.
08:45	09:45	4683	completion -- other	ok	Mixed and pumped 23,2 m3 of 1,9 SG cement slurry with 600/400 lpm. Displaced cement to rig floor with 890 ltr of drill water. Rotated with 20 rpm, 20-30 kNm.
09:45	11:15	4683	completion -- other	ok	Displaced the cement with 62 m3 of 1,32 SG OBM with 700 lpm 134 bar. Rotated with 25 rpm, 20-29 kNm. Plug was not bumped. FCP 157 bar with 800 lpm. No losses during cementing and displacing
11:15	11:30	4683	completion -- other	ok	Bled off pressure and checked for back flow, no flow observed.
11:30	11:45	4683	drilling -- casing	ok	R/D surface lines and sheaves.
11:45	12:45	4683	drilling -- casing	ok	Pulled running tool up 3,7 m . Applied 40 ton to set packer. Observed 2 sheares Pulled up and applied 5 ton on packer. Lined up to cement unit and verified line up. Closed annular and tested annulus and packer to 345 bar for 10 min.
12:45	13:00	3172	completion -- other	ok	Released hanger running tool. Applied 50 bar on string, pulled up, pressure dropped and increased flow while pulling out of PBR.
13:00	15:30	3160	completion -- other	ok	Circulated out excess cement with 2000 lpm, 120 bar. Diverted 45 m3 of spacer contaminated mud to slops
15:30	16:30	2864	completion -- other	ok	Broke out cement stand and R/B same in derrick. Installed 2 x sponge ball. Circulated pipe clean with 2000 lpm 105 bar. R/B 2 stands in derrick from 2945 m to 2864 m.
16:30	16:45	2864	drilling -- casing	ok	Cleaned and cleared rig floor.
16:45	17:00	2864	drilling -- casing	ok	Pumped 5 m3 of 1,68 SG slug.
17:00	18:00	2864	drilling -- casing	ok	L/D cement head on deck.
18:00	18:45	2505	drilling -- casing	ok	POOH with 5 1/2" landing string/RT from 2864 m to 2505 m . Avg. tripping speed 478 m/hr.
18:45	19:00	2505	drilling -- casing	ok	Re-calibrated PRS.
19:00	19:15	2505	drilling -- casing	ok	Performed pre-job meeting with crew.
19:15	00:00	25	drilling -- casing	ok	POOH with 5 1/2" landing string/RT from 2505 m to 25 m . Avg. tripping speed 522 m/hr.

Drilling Fluid

Sample Time	23:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	