

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-10 00:00 - 2013-12-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	31
Days Ahead/Behind (+/-):	17.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Disconnected cylinders from tension ring. Ran and installed guidewires to template and riser clamp. Disconnect HPDR from wellhead. Rigged up for pulling HPDR. Pulled HPDR from 140 m to 21 m.

Summary of planned activities (24 Hours)

Prepare to run production riser. Run production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	completion -- bop/wellhead equipment	ok	Disconnected cylinders from tension ring according to procedure.
00:30	02:00	0	completion -- bop/wellhead equipment	ok	Prepared 10 ton moonpool winch for use as guidewire. Built scaffold around slot F-10 prior to remove hatches for guidewire access.
02:00	04:00	0	completion -- bop/wellhead equipment	ok	Removed hatches on well head and moonpool area. Meanwhile landed BOP onto test stump.
04:00	05:00	0	completion -- bop/wellhead equipment	ok	Assisted ROV to install 10 ton guidewires to tempplade and riser clamp. Built scaffold around moonpool hatch opening.
05:00	05:30	0	completion -- bop/wellhead equipment	ok	Ran 6 ton guidewire, connected to tempplade and riser clamp. Applied tension on 10/6 ton guidewire. Informed production to shut down F-14 and F-9 at 05:15 hrs.
05:30	06:00	0	completion -- bop/wellhead equipment	ok	Prepared and R/U to run hot stab.
06:00	06:15	0	completion -- bop/wellhead equipment	ok	Connected hot stab to guidewire. Started to run hot stab in sea.
06:15	06:30	0	completion -- bop/wellhead equipment	ok	Removed dummy hot stab, flushed hot stab and installed hot stab. ROV functioned TBC panel to primary unlock.
06:30	07:00	0	completion -- bop/wellhead equipment	ok	Slacked off on TCB Weight indicator reading 103 ton. Pressured up hot stab to 3000 psi. P/U 20 cm. ROV reset TBC valves according procedure. Removed hot stab and installed dummy.
07:00	07:15	140	completion -- bop/wellhead equipment	ok	Picked up on HPDR. Weight indicator reading 120 ton.
07:15	07:30	140	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to R/U and POOH HPDR.
07:30	08:15	140	completion -- bop/wellhead equipment	ok	Retrieved hot stab to surface.
08:15	08:30	136	completion -- bop/wellhead equipment	ok	Pulled up HPDR 4 m. ROV inspected well head no seal ring observed.
08:30	09:45	136	completion -- bop/wellhead equipment	ok	Removed master bushings and outer ring. Install HPDR spider and control lines, function test same.
09:45	10:15	129	completion -- bop/wellhead equipment	ok	Pulled up HPRR BOP joint. Inserted c-plate, installed 24" elevators and landed off joint.
10:15	11:30	129	completion -- bop/wellhead equipment	ok	B/U BOP joint, installed protector on flange and L/D same on cantilever.
11:30	11:45	129	completion -- bop/wellhead equipment	ok	Removed auto elevators and rotating arm.
11:45	19:00	59	completion -- bop/wellhead equipment	ok	POOH with HPDR joints from 129 m to 59 m. Attached protectors and L/D joints on cantilever. Removed 24" sidedoor elevators and installed auto elevator. Informed production to shut down all production at 18:20 hrs.
19:00	19:15	59	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with new crew
19:15	00:00	21	completion -- bop/wellhead equipment	ok	POOH with HPDR joints from 59 m to 21 m. Attached protectors and L/D joints on cantilever. Disconnected guidewire from template with assistance of ROV. Retrieved guidewires. Installed guide funnel.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	4620		pipe handling equ syst -- other	0	00:00	Troubleshoot on interlock system for mudbucket.
00:00	4685		hoisting equ -- top drive	0	00:00	Attempted to rack back stand no success. Unable to back out due to TDS brake. Troubleshoot on TDS brake system.
00:00	613		service equ -- cementing unit	0	00:00	Attempted to perform line test to 20/345 bar, no success due to leaking cement unit. Repacking around piston. Test unit.

Drilling Fluid

Sample Time	20:00
Sample Point	Active pit

Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	