

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-12 00:00 - 2013-12-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	33
Days Ahead/Behind (+/-):	18
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Run and landed production riser.
Installed centralizers and tension system.

Summary of planned activities (24 Hours)

Cut and bewel riser tension joint.
Install multibowl and surface riser.
Nipple up BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	102	completion -- bop/wellhead equipment	ok	Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider. Installed hang off clamp.
02:00	02:30	119	completion -- bop/wellhead equipment	ok	Picked up and made up pre-made 5 1/2" DP landing string to tension joint.
02:30	02:45	119	completion -- bop/wellhead equipment	ok	Held pre-job meeting prior to rigging down riser spider.
02:45	03:00	119	completion -- bop/wellhead equipment	ok	Removed hang off clamp.
03:00	04:00	119	completion -- bop/wellhead equipment	ok	Rigged down riser spider and installed master bushings.
04:00	04:15	119	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to landing riser / tieback connector.
04:15	04:30	138	completion -- bop/wellhead equipment	ok	Lowered riser to approx. 0,2 meter above guide funnel. Adjusted guide line wires. Stabbed tieback connector into riser guide funnel on WH.
04:30	05:45	138	completion -- bop/wellhead equipment	ok	Removed guide funnel. At 04:45 hrs. informed Production to resume according to SIMOPS.
05:45	10:00	138	completion -- bop/wellhead equipment	ok	Lowered hot stab on guide wire. Observed guide wire tangled around well F-5. Disconnected guide wire on template and untangled same. Connected hot stab to TBC using ROV. Meanwhile cleared and cleaned rigfloor.
10:00	10:30	138	completion -- bop/wellhead equipment	ok	Landed off tieback connector on well head with 15 Ton. Locked connector according to procedure, observed stroke indicator indicating TBC fully locked.
10:30	12:15	0	completion -- bop/wellhead equipment	ok	Filled production riser and pressure tested same to 20 / 200 bar 5 / 10 minutes. Pumped 540 liter. Bled back 505 liter.
12:15	13:45	0	completion -- bop/wellhead equipment	ok	Flushed tieback connector control lines. Sat all valves in lock position. Recovered hot stab to surface.
13:45	15:00	0	completion -- bop/wellhead equipment	ok	Recovered guide line wires to surface.
15:00	15:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to installation of moonpool hatches.
15:15	16:15	0	completion -- bop/wellhead equipment	ok	Installed F-15 hatches.
16:15	16:30	0	completion -- bop/wellhead equipment	ok	Held pre-job meeting prior to installation of tensioner system.
16:30	00:00	0	completion -- bop/wellhead equipment	ok	Installed riser centralizers, tension ring and tension cylinders. Meanwhile pressure tested BOP on stump to 20 / 345 bar - 5 / 10 minutes.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	

Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	