

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-13 00:00 - 2013-12-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	34
Days Ahead/Behind (+/-):	18.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Cut and bevelled riser tension joint.
Installed multibowl and surface riser.
Nippled up BOP.

Summary of planned activities (24 Hours)

Install bowl protector in Multibowl WH.
Retrieve annulus insert from subsea WH.
Displace riser to 1,03 sg brine.
Retrieve Multibowl bowl protector.
Run 10 3/4" tie back string.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	completion -- bop/wellhead equipment	ok	Installed riser centralizers, tension ring and tension cylinders. Meanwhile pressure tested BOP on stump to 20 / 345 bar - 5 / 10 minutes.
03:00	03:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to cut and bevel riser.
03:15	06:30	0	completion -- bop/wellhead equipment	ok	Rigged up production riser cutting tool.
06:30	07:15	0	completion -- bop/wellhead equipment	ok	Cut production riser. At 07:15 hrs informed production to shut down prior to recovering cut off piece.
07:15	08:30	0	completion -- bop/wellhead equipment	ok	Waited on production to shut down. Meanwhile prepared to run Multibowl WH.
08:30	09:15	0	completion -- bop/wellhead equipment	ok	Pulled cut off riser piece to drill floor and laid out same. Commenced bevelling of production riser.
09:15	10:15	0	completion -- bop/wellhead equipment	ok	Bevelled production riser edge. Meanwhile picked up and prepared BOP riser joint.
10:15	11:15	0	completion -- bop/wellhead equipment	ok	Made up BOP riser joint to Multibowl in well center.
11:15	12:00	0	completion -- bop/wellhead equipment	ok	Picked up BOP joint and Multibowl. Removed master bushings and split hatch cover. Ran multibowl and BOP joint through rotarty on chain slings. Landed out Multibowl onto surface riser.
12:00	12:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting.
12:15	14:30	0	completion -- bop/wellhead equipment	ok	Tested Multibowl BT and FS seals. Energized plastic in upper and lower BT seals and tested same. Meanwhile tested BOP to 20 / 345 bar - 5 / 10 minutes.
14:30	15:00	0	completion -- bop/wellhead equipment	ok	Energized Multibowl slips. Performed 5 Ton overpull test, ok.
15:00	15:30	0	completion -- bop/wellhead equipment	ok	Installed moonpool hatches around production riser.
15:30	19:00	0	completion -- bop/wellhead equipment	ok	Installed Multibowl annulus valves and tested same to 30 / 345 bar - 5 / 10 minutes. Meanwhile: Erected scaffolding around BOP riser joint. Removed chains from BOP riser joint and pulled same to rigfloor. Prepared for nipling up BOP.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to nipple BOP.
19:15	23:45	0	completion -- bop/wellhead equipment	ok	Moved BOP to well center and landed same onto riser. Made up NT2 connector. Picked up and ran slick joint, made up same to BOP. Installed diverter. Connected tension system and energized same. At 22:30 informed production to resume according to SIMOPS.
23:45	00:00	0	completion -- bop/wellhead equipment	ok	Cleaned and cleared rigfloor.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	

Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	