

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-14 00:00 - 2013-12-15 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 35               |
| Days Ahead/Behind (+/-): | 18.6             |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-11-10 14:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-12-02       |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.6                      |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 4685   |
| Depth mTVD:                       | 3212.3 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 3302   |
| Depth At Formation Strength mTVD: | 2848   |
| Depth At Last Casing mMD:         | 4683.6 |
| Depth At Last Casing mTVD:        | 3212   |

Summary of activities (24 Hours)

Installed bowl protector in Multibowl WH.  
Retrieved annulus insert from subsea WH.  
Displaced riser to 1,03 sg brine.  
Retrieved Multibowl bowl protector.  
Ran 10 3/4" tie back string.

Summary of planned activities (24 Hours)

Run 10 3/4" tie back string and lock tie-back connector.  
Pressure test 10 3/4" tie-back string.  
Install MS seal assembly and test same.  
Test BOP connection.  
Install bore protector.  
Retrieve safe lock plug.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                  | State | Remark                                                                                                                                                                                                                                                                                                       |
|------------|----------|---------------|--------------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:15    | 0             | completion -- bop/wellhead equipment | ok    | Cleaned and cleared rigfloor.                                                                                                                                                                                                                                                                                |
| 00:15      | 00:30    | 0             | completion -- bop/wellhead equipment | ok    | Held pre-job meeting prior to running bowl protector                                                                                                                                                                                                                                                         |
| 00:30      | 01:30    | 0             | completion -- bop/wellhead equipment | ok    | Picked up bowl protector running tool and made up to 5 1/2" DP.<br>RIH and installed bowl protector in Multibowl WH.<br>POOH and broke out bowl protector RT.                                                                                                                                                |
| 01:30      | 04:30    | 0             | completion -- bop/wellhead equipment | ok    | Picked up and made up jetsub to 5 1/2" DP.<br>RIH with jetsub assembly to 150 meter.<br>Pumped 14 m3 hi-visc pill and chased same with SW at 1800 liter/min, 7 bar.<br>Picked up slowly from 150 m to 130 m while circulating SW at 1330 liter/min, 5,5 bar.<br>POOH with Jetsub assembly and laid out same. |
| 04:30      | 06:45    | 0             | completion -- bop/wellhead equipment | ok    | Picked up and RIH with annulus insert retrieval tool from surface to 139,81 meter.<br>Pulled annulus insert free.<br>Displaced riser to brine at 1800 liter/min, 2,5 bar.<br>POOH with annulus insert retrieval tool and insert, laid down same.                                                             |
| 06:45      | 07:00    | 0             | completion -- bop/wellhead equipment | ok    | Cleared and cleaned rigfloor.                                                                                                                                                                                                                                                                                |
| 07:00      | 07:15    | 0             | completion -- bop/wellhead equipment | ok    | Performed pre-job meeting with oncoming crews.                                                                                                                                                                                                                                                               |
| 07:15      | 08:30    | 0             | completion -- bop/wellhead equipment | ok    | RIH with bowl protector retrieval tool and attempted to retrieve bowl protector from Multibowl WH.<br>POOH with retrieval tool, bowl protector not engaged to retrieval tool.<br>RIH with bowl protector retrieval tool and retrieved bowl protector from Multibowl WH at 20,87 meter.                       |
| 08:30      | 08:45    | 0             | drilling -- casing                   | ok    | Performed pre-job meeting prior to rig up handling equipment.                                                                                                                                                                                                                                                |
| 08:45      | 18:15    | 0             | drilling -- casing                   | ok    | Rigged up handling equipment for 10 3/4" tie-back casing.<br>Picked up and made up DQ adjustable tool.                                                                                                                                                                                                       |
| 18:15      | 18:30    | 0             | drilling -- casing                   | ok    | Held pre-job meeting prior to run 10 3/4" tie-back casing.                                                                                                                                                                                                                                                   |
| 18:30      | 19:00    | 0             | drilling -- casing                   | ok    | Picked up 10 3/4 tie-back adapter and inspected same.                                                                                                                                                                                                                                                        |
| 19:00      | 19:15    | 0             | drilling -- casing                   | ok    | Performed pre-job meeting with oncoming crews prior to run 10 3/4" tie-back casing.                                                                                                                                                                                                                          |
| 19:15      | 20:45    | 107.5         | drilling -- casing                   | ok    | Picked up and RIH with 10 3/4" tie-back string from surface to 107,5 meter.                                                                                                                                                                                                                                  |
| 20:45      | 23:30    | 107.5         | interruption -- waiting on weather   | ok    | Not able to pick up 10 3/4" hanger from main deck due to wind speeds above crane operational limitations.<br>Held toolbox talk prior to pick up hanger.                                                                                                                                                      |
| 23:30      | 00:00    | 107.5         | drilling -- casing                   | ok    | Picked up 10 3/4" surface hanger with adjustment sub.                                                                                                                                                                                                                                                        |

Drilling Fluid

|                       |                  |
|-----------------------|------------------|
| Sample Time           | 21:00            |
| Sample Point          | Active pit       |
| Sample Depth mMD      | 4685             |
| Fluid Type            | Enviromul Yellow |
| Fluid Density (g/cm3) | 1.32             |
| Funnel Visc (s)       | -999.99          |
| Mf (I)                |                  |
| Pm (I)                |                  |
| Pm filtrate (I)       |                  |
| Chloride (I)          |                  |
| Calcium (I)           |                  |
| Magnesium (I)         |                  |
| Ph                    |                  |
| Excess Lime (I)       |                  |
| Solids                |                  |

|                         |      |
|-------------------------|------|
| Sand ( )                |      |
| Water ( )               |      |
| Oil ( )                 |      |
| Solids ( )              |      |
| Corrected solids ( )    |      |
| High gravity solids ( ) |      |
| Low gravity solids ( )  |      |
| Viscometer tests        |      |
| Plastic visc. (mPa.s)   | 46   |
| Yield point (Pa)        | 11.5 |
| Filtration tests        |      |
| Pm filtrate ( )         |      |
| Filtrate Lthp ( )       |      |
| Filtrate Hthp ( )       |      |
| Cake thickn API ( )     |      |
| Cake thickn HPHT ( )    |      |
| Test Temp HPHT (degC)   | 120  |
| Comment                 |      |