

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-15 00:00 - 2013-12-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	36
Days Ahead/Behind (+/-):	20.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Ran 10 3/4" tie-back string and locked tie-back connector.
 Pressure tested 10 3/4" tie-back string.
 Installed MS seal assembly and tested same.
 Tested BOP connection.
 Installed bore protector.

Summary of planned activities (24 Hours)

Retrieve safe lock plug.
 Perform clean out run.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	139.8	drilling -- casing	ok	RIH with 10 3/4" tie-back casing and landed same with 2 Ton. Engaged tie-back connector by rotating 6 RH turns using elevator. Land off point at 139,8 meter.
00:30	01:15	0	drilling -- casing	ok	Broke out 10 3/4" casing landing string and laid down same onto HTS.
01:15	01:30	0	drilling -- casing	ok	Performed pre-job meeting prior to rigging down casing handling equipment.
01:30	02:30	0	drilling -- casing	ok	Changed to 5 1/2" DP handling equipment.
02:30	02:45	0	drilling -- casing	ok	Picked up and made up tie-back torque tool.
02:45	04:00	0	drilling -- casing	ok	RIH with tie-back adapter torque tool. Made up TDS and torqued up tie-back adapter to 1300 Nm.
04:00	04:30	0	drilling -- casing	ok	POOH with tie-back adapter torque tool and laid out same.
04:30	05:45	0	drilling -- casing	ok	Rigged up 10 3/4" casing handling equipment for tie-back casing.
05:45	06:15	0	drilling -- casing	ok	Picked up and RIH with 10 3/4" casing landing string. Not able to screw into RT threads.
06:15	07:45	0	interruption -- repair	ok	POOH with 10 3/4" casing landing string. Checked threads, filed same. RIH with 10 3/4" casing landing string and engaged same.
07:45	08:00	0	drilling -- casing	ok	Made up swedge to landing string. Performed overpull test to 170 Ton.
08:00	10:00	0	drilling -- casing	ok	Rigged up surface hose and swedge, tested same to 345 bar - 5 minutes. Pressure tested surface tie-back casing against safe lock plug to 30 / 345 bar - 5 / 10 minutes. Rigged down surface lines and swedge.
10:00	10:30	0	drilling -- casing	ok	Changed to 5 1/2" handling equipment.
10:30	11:30	29	drilling -- casing	ok	Made up adjustable sub setting tool on 5 1/2" DP and RIH to 29 m. Not able to locate torque slots in adjustable sub. POOH with adjustable sub setting tool on 5 1/2" DP and inspected same. RIH with tool to 29 m. Engaged adjustable sub setting tool.
11:30	12:30	0	drilling -- casing	ok	Applied 130 bar to adjustable sub setting tool, picked up to 2 Ton overpull and bled off pressure. Rotated string 14,5 turns clockwise. Took 22 Ton overpull and pressured up to 130 bar. Bled off pressure, rotated clockwise untill reading 11000 Nm, weight dropped off. Waited 3 minutes and retrieved adjustable sub setting tool to surface.
12:30	13:45	0	drilling -- casing	ok	Rigged up surface hose and swedge, tested same to 345 bar - 5 minutes. Pressure tested adjustable sub internal seal against safe lock plug to 30 / 345 bar - 5 / 10 minutes. Rigged down surface lines and swedge.
13:45	16:30	0	drilling -- casing	ok	Disengaged casing hanger running tool. POOH and laid down 10 3/4" landing string. Rigged down 10 3/4" casing handling equipment.
16:30	16:45	0	drilling -- casing	ok	Performed pre-job meeting prior to run MS-T seal assembly.
16:45	19:00	0	drilling -- casing	ok	Picked up 10 3/4" MS-T seal assembly RT and made up same to 5 1/2" DP. Installed MS-T seal on RT. RIH with seal assembly on 5 1/2" DP, landed off at 20,50 meter. Locked seal assembly into riser, confirmed lock with 4 Ton overpull. Set MS-T seal assembly.
19:00	20:15	0	drilling -- casing	ok	Tested MS-T seal assembly to 345 bar - 10 minutes through multi bowl port. POOH with 10 3/4" MS-T seal assembly RT and laid down same.
20:15	21:30	0	completion -- other	ok	Held toolbox talk prior to test. Closed shear rams and lined up to test. Pressure tested BOP connection against safe lock plug to 20 / 345 bar - 5 / 10 minutes. Opened shear rams.
21:30	22:30	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting. Picked up bowl protector RT and made up to 5 1/2" DP. RIH and installed bowl protector in Multibowl WH.
22:30	23:00	0	completion -- bop/wellhead equipment	ok	POOH and laid down bowl protector RT.
23:00	23:15	0	completion -- other	ok	Performed pre-job meeting prior to retrieval of Safe lock plug.
23:15	23:45	170	completion -- other	ok	Picked up Safe Lock plug RT and made up to 5 1/2" DP. RIH with Safe Lock plug RT on 5 1/2" DP from surface to 170 m with restricted speed.
23:45	00:00	170	completion -- other	ok	Performed pre-job meeting prior to displacement.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	