

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-16 00:00 - 2013-12-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	37
Days Ahead/Behind (+/-):	19.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Retrieved safe lock plug.
RIH with 6" clean out BHA.

Summary of planned activities (24 Hours)

Perform clean out run.
Install deep ME plug at 4620 meter.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	170	completion -- other	ok	Displaced riser from 1,03 sg packer fluid to 1,32 sg OBM.
01:00	02:15	637	completion -- other	ok	RIH with Safe Lock plug RT on 5 1/2" DP from 170 m to 637 m.
02:15	02:45	640.4	completion -- other	ok	At 637 meter made up TDS and commenced circulation with 200 liter/min, 15 bar. Pulled back to 627 meter. Increased flow rate to 2500 liter/min, 46 bar and displaced hi-visc pill out of well. Decreased rate to 250 liter/min, 10 bar and washed back down to 640,4 meter. Increased flow rate to 2500 liter/min, 47 bar for three minutes to remove any debris from plug .
02:45	03:15	640	completion -- other	ok	Continued to wash down with 150 liter/min to top of plug at 642,4 m. Latched onto plug. Set down 10 Ton on plug, rotated string 3/4 RH turn, took 15 Ton overpull. Slacked off 2 Ton weight and applied 35 bar, observed pressure drop to 4,8 bar. Took 2 ton overpull and rotated 30 clockwise turns to release plug. RIH past plug setting depth to verify plug retrieved and free, ok
03:15	04:30	640	completion -- other	ok	Circulated bottom up with 1000 liter/min, 26 bar.
04:30	07:00	0	completion -- other	ok	Performed flow check for 10 minutes, ok. POOH with Safe Lock plug on 5 1/2" DP from 640 m to surface with restricted speed. Inspected Safe Lock Plug and laid out same.
07:00	07:15	0	completion -- other	ok	Performed pre-job meeting.
07:15	11:15	0	completion -- circulating conditioning	ok	Cleared rigfloor from excess equipment. Laid out 10 3/4" casing handling equipment and various WH tools. Picked up Running tools and plugs for operations.
11:15	11:45	0	completion -- circulating conditioning	ok	Rigged up 3 1/2" DP handling equipment.
11:45	12:00	0	completion -- circulating conditioning	ok	Held pre-job meeting prior to make up BHA.
12:00	15:15	105	completion -- circulating conditioning	ok	Picked up mill assembly and broke off mill, made up 6" bit with bitsub and float. RIH from surface to 105 meter.
15:15	23:30	940	completion -- circulating conditioning	ok	Picked up 3 1/2" DP singles while RIH with 6" clean out BHA from 105 m to 940 m. Average tripping speed 98 meter/hour.
23:30	00:00	940	completion -- circulating conditioning	ok	Filled pipe at 940 meter.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	