

## Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-17 00:00 - 2013-12-18 00:00

|                                 |                  |
|---------------------------------|------------------|
| <b>Status:</b>                  | normal           |
| <b>Report creation time:</b>    | 2018-05-03 13:52 |
| <b>Report number:</b>           | 38               |
| <b>Days Ahead/Behind (+/-):</b> | 19.1             |
| <b>Operator:</b>                | Statoil          |
| <b>Rig Name:</b>                | MÆRSK INSPIRER   |
| <b>Drilling contractor:</b>     | Maersk Drilling  |
| <b>Spud Date:</b>               | 2013-11-10 14:00 |
| <b>Wellbore type:</b>           |                  |
| <b>Elevation RKB-MSL (m):</b>   | 54.9             |
| <b>Water depth MSL (m):</b>     | 91               |
| <b>Tight well:</b>              | Y                |
| <b>HPHT:</b>                    | Y                |
| <b>Temperature (I):</b>         |                  |
| <b>Pressure (I):</b>            |                  |
| <b>Date Well Complete:</b>      | 2013-12-02       |

|                                    |                          |
|------------------------------------|--------------------------|
| <b>Dist Drilled (m):</b>           | -999.99                  |
| <b>Penetration rate (m/h):</b>     | -999.99                  |
| <b>Hole Dia (I):</b>               |                          |
| <b>Pressure Test Type:</b>         | formation integrity test |
| <b>Formation strength (g/cm3):</b> | 1.6                      |
| <b>Dia Last Casing (I):</b>        |                          |

|                                          |        |
|------------------------------------------|--------|
| <b>Depth at Kick Off mMD:</b>            |        |
| <b>Depth at Kick Off mTVD:</b>           |        |
| <b>Depth mMD:</b>                        | 4685   |
| <b>Depth mTVD:</b>                       | 3212.3 |
| <b>Plug Back Depth mMD:</b>              |        |
| <b>Depth at formation strength mMD:</b>  | 3302   |
| <b>Depth At Formation Strength mTVD:</b> | 2848   |
| <b>Depth At Last Casing mMD:</b>         | 4683.6 |
| <b>Depth At Last Casing mTVD:</b>        | 3212   |

### Summary of activities (24 Hours)

Performed clean out run.

### Summary of planned activities (24 Hours)

Pressure test well to 253 bar.  
Install deep ME plug at 4620 meter.  
Install shallow safelock plug.  
Nipple down BOP.

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                    | State | Remark                                                                                                                                                                                                                                                                                                                                                                      |
|------------|----------|---------------|----------------------------------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 06:00    | 1504          | completion -- circulating conditioning | ok    | Picked up 3 1/2" DP singles while RIH with 6" clean out BHA from 940 m to 1504 m. Average tripping speed 93 meter/hour.                                                                                                                                                                                                                                                     |
| 06:00      | 06:30    | 1504          | completion -- circulating conditioning | ok    | Changed from 3 1/2" to 5 1/2" DP handling equipment.                                                                                                                                                                                                                                                                                                                        |
| 06:30      | 07:30    | 1994          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 1504 m to 1994 m. Average tripping speed 488 meter/hour.                                                                                                                                                                                                                                                                        |
| 07:30      | 07:45    | 1994          | completion -- circulating conditioning | ok    | Emptied trip tank. Made up TDS and filled pipe.                                                                                                                                                                                                                                                                                                                             |
| 07:45      | 08:15    | 2317          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 1994 m to 2317 m. Average tripping speed 646 meter/hour.                                                                                                                                                                                                                                                                        |
| 08:15      | 08:30    | 2317          | completion -- circulating conditioning | ok    | Emptied trip tank.                                                                                                                                                                                                                                                                                                                                                          |
| 08:30      | 08:45    | 2721          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 2317 m to 2721 m. Average tripping speed 700 meter/hour.                                                                                                                                                                                                                                                                        |
| 08:45      | 09:00    | 2721          | completion -- circulating conditioning | ok    | Emptied trip tank.                                                                                                                                                                                                                                                                                                                                                          |
| 09:00      | 09:15    | 3000          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 2721 m to 3000 m. Average tripping speed 710 meter/hour.                                                                                                                                                                                                                                                                        |
| 09:15      | 09:30    | 3000          | completion -- circulating conditioning | ok    | Emptied trip tank.                                                                                                                                                                                                                                                                                                                                                          |
| 09:30      | 10:00    | 3325          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 3000 m to 3325 m. Average tripping speed 650 meter/hour.                                                                                                                                                                                                                                                                        |
| 10:00      | 10:15    | 3325          | completion -- circulating conditioning | ok    | Emptied trip tank.                                                                                                                                                                                                                                                                                                                                                          |
| 10:15      | 10:45    | 3649          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 3325 m to 3649 m. Average tripping speed 648 meter/hour.                                                                                                                                                                                                                                                                        |
| 10:45      | 11:00    | 3649          | completion -- circulating conditioning | ok    | Emptied trip tank.                                                                                                                                                                                                                                                                                                                                                          |
| 11:00      | 11:30    | 4010          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 3649 m to 4010 m. Average tripping speed 722 meter/hour.                                                                                                                                                                                                                                                                        |
| 11:30      | 12:45    | 4010          | completion -- circulating conditioning | ok    | Emptied trip tank. Problems with empty trip tank due to thick mud. Made up TDS and filled pipe, broke circulation with 550 liter/min, 75 bar, circulated 15 minutes.                                                                                                                                                                                                        |
| 12:45      | 13:30    | 4600          | completion -- circulating conditioning | ok    | RIH with 6" clean out BHA on 5 1/2" DP from 4010 m to 4600 m. Average tripping speed 786 meter/hour.                                                                                                                                                                                                                                                                        |
| 13:30      | 16:15    | 4630          | completion -- circulating conditioning | ok    | Made up TDS and established circulation. Washed and scraped from 4600 m to 4626 m with 500-950 liter/min, 95-205 bar, made three passes of interval. Circulated 1 x bottoms up with 885 liter/min, 209 bar. Reciprocated pipe between 4625 m and 4600 m. RIH with 6" clean out assembly and tagged landing collar at 4630 m, sat down 4 Ton. No cement observed in returns. |
| 16:15      | 16:30    | 4602          | completion -- circulating conditioning | ok    | POOH with 6" clean out BHA on 5 1/2" DP from 4630 m to 4602 m.                                                                                                                                                                                                                                                                                                              |
| 16:30      | 16:45    | 4602          | completion -- circulating conditioning | ok    | Flow checked well for 15 minutes, static.                                                                                                                                                                                                                                                                                                                                   |
| 16:45      | 17:15    | 4602          | completion -- circulating conditioning | ok    | Made up TDS and pumped 4 m3 1,62 sg slug, chased same with 4,5 m3 1,32 sg OBM.                                                                                                                                                                                                                                                                                              |
| 17:15      | 18:15    | 3772          | completion -- circulating conditioning | ok    | POOH with 6" clean out BHA on 5 1/2" DP from 4602 m to 3772 m. Restricted tripping speed to 1 minute / stand.                                                                                                                                                                                                                                                               |
| 18:15      | 18:30    | 3772          | completion -- circulating conditioning | ok    | Filled trip tank.                                                                                                                                                                                                                                                                                                                                                           |
| 18:30      | 19:00    | 3531          | completion -- circulating conditioning | ok    | POOH with 6" clean out BHA on 5 1/2" DP from 3772 m to 3531 m. Restricted tripping speed to 1 minute / stand.                                                                                                                                                                                                                                                               |
| 19:00      | 19:15    | 3531          | completion -- circulating conditioning | ok    | Performed pre-job meeting.                                                                                                                                                                                                                                                                                                                                                  |
| 19:15      | 20:30    | 2276          | completion -- circulating conditioning | ok    | POOH with 6" clean out BHA on 5 1/2" DP from 3531 m to 2276 m. Restricted tripping speed to 1 minute / stand until past 3100 meter                                                                                                                                                                                                                                          |
| 20:30      | 20:45    | 2276          | completion -- circulating conditioning | ok    | Filled trip tank.                                                                                                                                                                                                                                                                                                                                                           |
| 20:45      | 21:15    | 1634          | completion -- circulating conditioning | ok    | POOH with 6" clean out BHA on 5 1/2" DP from 2276 m to 1634 m. Average tripping speed 890 meter/hour.                                                                                                                                                                                                                                                                       |
| 21:15      | 21:30    | 1634          | completion -- circulating conditioning | ok    | Held pre-job meeting.                                                                                                                                                                                                                                                                                                                                                       |

|       |       |      |                                        |    |                                                                                                                                                                                                                            |
|-------|-------|------|----------------------------------------|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 21:30 | 22:45 | 1634 | completion -- circulating conditioning | ok | Changed from 5 1/2" to 3 1/2" DP handling equipment.<br>Commenced POOH with 6" clean out assembly on 3 1/2".<br>While racking first 3 1/2" DP stand, the stand slipped out of the PRS claw and leaned against the derrick. |
| 22:45 | 00:00 | 1634 | interruption -- other                  | ok | Recovered stand back into PRS.                                                                                                                                                                                             |

## Drilling Fluid

|                                |                  |                  |
|--------------------------------|------------------|------------------|
| <b>Sample Time</b>             | 11:30            | 20:00            |
| <b>Sample Point</b>            | Flowline         | Active pit       |
| <b>Sample Depth mMD</b>        | 4685             | 4685             |
| <b>Fluid Type</b>              | Enviromul Yellow | Enviromul Yellow |
| <b>Fluid Density (g/cm3)</b>   | 1.32             | 1.32             |
| <b>Funnel Visc (s)</b>         | -999.99          | -999.99          |
| <b>Mf ( )</b>                  |                  |                  |
| <b>Pm ( )</b>                  |                  |                  |
| <b>Pm filtrate ( )</b>         |                  |                  |
| <b>Chloride ( )</b>            |                  |                  |
| <b>Calcium ( )</b>             |                  |                  |
| <b>Magnesium ( )</b>           |                  |                  |
| <b>Ph</b>                      |                  |                  |
| <b>Excess Lime ( )</b>         |                  |                  |
| <b>Solids</b>                  |                  |                  |
| <b>Sand ( )</b>                |                  |                  |
| <b>Water ( )</b>               |                  |                  |
| <b>Oil ( )</b>                 |                  |                  |
| <b>Solids ( )</b>              |                  |                  |
| <b>Corrected solids ( )</b>    |                  |                  |
| <b>High gravity solids ( )</b> |                  |                  |
| <b>Low gravity solids ( )</b>  |                  |                  |
| <b>Viscometer tests</b>        |                  |                  |
| <b>Plastic visc. (mPa.s)</b>   | 48               | 34               |
| <b>Yield point (Pa)</b>        | 14.5             | 9                |
| <b>Filtration tests</b>        |                  |                  |
| <b>Pm filtrate ( )</b>         |                  |                  |
| <b>Filtrate Lthp ( )</b>       |                  |                  |
| <b>Filtrate Hthp ( )</b>       |                  |                  |
| <b>Cake thickn API ( )</b>     |                  |                  |
| <b>Cake thickn HPHT ( )</b>    |                  |                  |
| <b>Test Temp HPHT (degC)</b>   | 120              | 120              |
| <b>Comment</b>                 |                  |                  |