

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-18 00:00 - 2013-12-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	39
Days Ahead/Behind (+/-):	18.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

POOH with 6" clean out BHA on 3 1/2" DP. L/O BHA.
Attempted to P/T well without success.
M/U and RIH with 7" ME plug on 3 1/2" DP.
Changed handling equipment and RIH with plug on 5 1/2" DP to 2421 m.
WOW due to wind speed above PRS operating limit.

Summary of planned activities (24 Hours)

Repair aft iron roughneck.
RIH w/ ME plug on 5 1/2" DP to 4620 m.
Set plug and P/T same to 253 bar. POOH.
M/U and RIH w/ Safelock plug. Set plug at 633 m. Leak test plug from below. POOH.
Pressure test plug from above.
N/D BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	1634	interruption -- other	ok	Recovered stand back into PRS. Inspected PRS, replaced broken split pin in claw.
01:45	02:15	1634	completion -- circulating conditioning	ok	Installed PS-21 power slips.
02:15	04:30	1120	completion -- circulating conditioning	ok	POOH with 6" clean out BHA on 3 1/2" DP from 1634 m to 1120 m. Average tripping speed 295 meter/hour. Observed stuck finger in 3 1/2" DP fingerboard.
04:30	05:00	1120	interruption -- other	ok	Repaired stuck finger in 3 1/2" DP fingerboard.
05:00	07:00	392	completion -- circulating conditioning	ok	POOH with 6" clean out BHA on 3 1/2" DP from 1120 m to 392 m. Average tripping speed 364 meter/hour.
07:00	07:15	392	completion -- circulating conditioning	ok	Performed TBT with day shift for POOH on 3 1/2" DP.
07:15	09:00	105	completion -- circulating conditioning	ok	POOH w/ 6" clean out BHA on 3 1/2" DP from 392 m to 105 m. Avg. tripping speed 164 m/hr. Controlled tripping speed to ensure stands correctly latched in fingerboard.
09:00	09:15	105	completion -- circulating conditioning	ok	Performed TBT for L/O 6" BHA.
09:15	11:00	0	completion -- circulating conditioning	ok	POOH and L/D 6" clean out BHA.
11:00	11:15	0	completion -- circulating conditioning	ok	Cleaned and cleared rig floor.
11:15	11:30	0	completion -- circulating conditioning	ok	Performed TBT for pressure testing well.
11:30	12:15	0	completion -- circulating conditioning	ok	Attempted to pressure test well to 253 bar w/ 1,32 sg OBM. Observed pressure drop from 243 bar to 160 bar. Bled down pressure.
12:15	12:30	0	completion -- other	ok	Performed TBT for M/U Interwell ME plug assay.
12:30	12:45	0	completion -- other	ok	Removed master bushing and installed PS21.
12:45	13:45	0	completion -- other	ok	P/U and M/U the 7" ME plug as per Interwell instructions using the foxhole. M/U 3 1/2" DP stand to plug RT.
13:45	14:45	235	completion -- other	ok	RIH w/ ME plug on 3 1/2" DP from surface to 235 m. Avg. tripping speed 235 m/hr.
14:45	15:00	235	completion -- other	ok	Emptied T/T.
15:00	15:45	465	completion -- other	ok	RIH on 3 1/2" DP from 235 m to 465 m. Avg. tripping speed 306 m/hr.
15:45	16:00	465	completion -- other	ok	Changed from PS21 to Odffjell slips.
16:00	16:15	494	completion -- other	ok	RIH on 3 1/2" DP from 465 m to 494 m.
16:15	16:45	494	completion -- other	ok	Broke circulation w/ 225 l/min, 22 bar.
16:45	18:30	1012	completion -- other	ok	RIH w/ ME plug on 3 1/2" DP from 494 m to 1012 m. Avg. tripping speed 296 m/hr.
18:30	19:00	1012	completion -- other	ok	Broke circulation w/ 200 l/min, 25 bar.
19:00	20:30	1529	completion -- other	ok	RIH w/ ME plug on 3 1/2" DP from 1012 m to 1529 m. Avg. tripping speed 345 m/hr.
20:30	21:15	1529	completion -- other	ok	Changed to 5 1/2" handling equipment. Broke circulation.
21:15	22:15	2012	completion -- other	ok	RIH w/ ME plug on 5 1/2" DP from 1529 m to 2012 m. Avg. tripping speed 483 m/hr.
22:15	22:45	2012	completion -- other	ok	Broke circulation w/ 200 l/min, 28 bar.
22:45	23:30	2421	completion -- other	ok	RIH 5 1/2" DP from 2012 m to 2421 m. Avg. tripping speed 545 m/hr.
23:30	00:00	2421	interruption -- waiting on weather	ok	Stopped RIH due to wind speed above limit for PRS (> 65 kts). WOW.

Drilling Fluid

Sample Time	15:00	21:30
Sample Point	Active pit	Active pit
Sample Depth mMD	4685	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32

Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	34	37
Yield point (Pa)	9	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		