

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-19 00:00 - 2013-12-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	40
Days Ahead/Behind (+/-):	17.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

WOW, wind speed above PRS operational limit.
RIH w/ 7" ME plug on 5 1/2" DP.
Repaired aft iron roughneck.
RIH w/ 7" ME plug to 4620 m. Set plug and pressure tested same to 253 bar/ 10 min.
POOH with plug RT on 5 1/2" DP to 1529 m. Changed handling equipment.
POOH on 3 1/2" DP to 850 m.

Summary of planned activities (24 Hours)

POOH with ME plug RT on 3 1/2" DP. L/O RT.
P/U, M/U and RIH with Safelock plug.
Set Safelock plug at 633 m. Leak test plug from below, POOH.
Pressure test plug from above against BSR.
N/D diverter and BOP.
Skid cantilever to F-1 slot.
Perform well intervention on F-1B.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	2421	interruption -- waiting on weather	ok	WOW, wind speed above PRS limit (> 65 kts). Monitored well on T/T. Broke circulation w/ 120 l/min, 28 bar.
03:00	03:45	2821	completion -- other	ok	RIH w/ 7" ME plug on 5 1/2" DP from 2421 m to 2821 m.
03:45	04:45	2821	interruption -- other	ok	Experienced problems with aft iron roughneck. Isolated IRN and investigated failure. Meanwhile broke circulation w/ 120 l/min, 28 bar.
04:45	07:45	2821	interruption -- other	ok	Repaired aft IRN. Meanwhile monitored well on T/T.
07:45	08:45	3345	completion -- other	ok	RIH w/ ME plug on 5 1/2" DP from 2821 m to 3345 m. Avg. tripping speed 524 m/hr.
08:45	09:00	3345	completion -- other	ok	Broke circulation w/ 150 l/min, 28 bar.
09:00	10:00	3872	completion -- other	ok	RIH on 5 1/2" DP from 3345 m to 3872 m. Avg. tripping speed 527 m/hr.
10:00	10:30	3872	completion -- other	ok	Broke circulation w/ 150 l/min, 29 bar.
10:30	11:15	4315	completion -- other	ok	RIH on 5 1/2" DP from 3872 m to 4315 m. Avg. tripping speed 590 m/hr.
11:15	11:30	4315	completion -- other	ok	Broke circulation w/ 120 l/min, 30 bar.
11:30	12:15	4598	completion -- other	ok	RIH on 5 1/2" DP from 4315 m to 4598 m. Avg. tripping speed 377 m/hr.
12:15	12:45	4598	completion -- other	ok	Dropped ball and M/U TDS to last stand.
12:45	14:00	4621	completion -- other	ok	RIH to 4625 m, pulled up to setting depth 4621 m with plug seals at 4620 m. Pumped ball with 170 l/min, 40 bar and set plug as per Interwell instructions. Load tested the plug with 5 T down weight.
14:00	14:15	4621	completion -- other	ok	Performed TBT for pressure testing.
14:15	15:30	4621	completion -- other	ok	Lined up and pressure tested the surface lines. Pressure tested the 7" ME plug against upper pipe ram to 253 bar/ 10 min. Pumped 1832 l, bled back 1772 l.
15:30	16:00	4621	completion -- other	ok	Flowchecked, well stable.
16:00	17:00	4598	completion -- other	ok	Pulled stand wet. Pumped slug and chased same.
17:00	18:15	4072	completion -- other	ok	POOH on 5 1/2" DP from 4598 m to 4072 m. Avg. tripping speed 420 m/hr.
18:15	18:45	4072	completion -- other	ok	Pumped slug and chased same.
18:45	21:45	1529	completion -- other	ok	POOH w/ ME plug RT on 5 1/2" DP from 4072 m to 1529 m. Avg. tripping speed 848 m/hr.
21:45	22:15	1529	completion -- other	ok	Changed to 3 1/2" handling equipment.
22:15	22:30	1529	completion -- other	ok	Performed TBT for pulling and racking 3 1/2" DP stands.
22:30	00:00	850	completion -- other	ok	POOH w/ ME plug RT on 3 1/2" DP from 1529 m to 850 m. Avg. tripping speed 453 m/hr.

Drilling Fluid

Sample Time	11:00	20:00
Sample Point	Flowline	Active pit
Sample Depth mMD	4685	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		

Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	39	38
Yield point (Pa)	11.5	12
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		