

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-28 00:00 - 2013-12-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	44
Days Ahead/Behind (+/-):	15.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

WOW to P/U clean-out assembly.
RIH with clean-out BHA.
Scraped packer setting area and polished 7" liner PBR.
Circulated and conditioned mud.

Summary of planned activities (24 Hours)

Circulate and condition mud.
Inflow test 7" liner using base oil and Well commissioner.
Pump wash pills and displace well to 1,03 sg completion brine.
Pressure test well to 345 bar.
POOH with clean-out BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	1430	interruption -- waiting on weather	ok	Waited on weather to P/U clean-out assembly #2. Wind speed above crane limit. Meanwhile cleaned in drilling areas, performed high wind checks and housekeeping.
06:00	07:00	1430	completion -- circulating conditioning	ok	P/U and M/U clean-out assembly #2 (Well commissioner).
07:00	07:15	1430	completion -- circulating conditioning	ok	Performed TBT with day shift for picking up BHA.
07:15	08:30	1430	completion -- circulating conditioning	ok	Lifted assy #2 with PDM. P/U and M/U same.
08:30	09:30	1430	interruption -- waiting on weather	ok	WOW to pick up assy #4, wind speed above crane limit.
09:30	10:30	1463	completion -- circulating conditioning	ok	P/U and M/U assembly #4 and RIH to 1463 m.
10:30	10:45	1463	completion -- circulating conditioning	ok	Broke circulation at 1463 m w/ 600 l/min, 72 bar.
10:45	11:30	1990	completion -- circulating conditioning	ok	RIH w/ clean-out BHA on 5 1/2" DP from 1463 m to 1990 m. Restricted speed to 1 min/stand.
11:30	11:45	1990	completion -- circulating conditioning	ok	Broke circulation at 1990 m w/ 600 l/min, 55 bar.
11:45	12:45	2500	completion -- circulating conditioning	ok	RIH on 5 1/2" DP from 1990 m to 2500 m. Restricted speed to 1 min/stand.
12:45	13:00	2500	completion -- circulating conditioning	ok	Broke circulation at 2500 m w/ 600 l/min, 56 bar.
13:00	14:00	2960	completion -- circulating conditioning	ok	RIH on 5 1/2" DP from 2500 m to 2960 m. Restricted speed to 1 min/stand.
14:00	14:15	2960	completion -- circulating conditioning	ok	Broke circulation at 2960 m w/ 600 l/min, 56 bar.
14:15	14:45	3158	completion -- circulating conditioning	ok	RIH on 5 1/2" DP from 2960 m to 3158 m. Restricted speed to 1 min/stand.
14:45	15:00	3158	completion -- circulating conditioning	ok	Broke circulation at 3158 m w/ 500 l/min, 37 bar.
15:00	15:15	3197	completion -- circulating conditioning	ok	Washed in from 3158 m to 3197 m w/ 500 l/min, 36 bar, 20 RPM, 13 kNm.
15:15	16:15	3562	completion -- circulating conditioning	ok	RIH on 5 1/2" DP from 3197 m to 3562 m.
16:15	16:30	3562	completion -- circulating conditioning	ok	Broke circulation at 3562 m w/ 600 l/min, 51 bar.
16:30	17:30	4086	completion -- circulating conditioning	ok	RIH on 5 1/2" DP from 3562 m to 4086 m.
17:30	17:45	4086	completion -- circulating conditioning	ok	Broke circulation at 4086 m w/ 600 l/min, 72 bar.
17:45	19:00	4098	completion -- circulating conditioning	ok	P/U and M/U clean-up assembly #5. RIH to 4098 m.
19:00	20:00	4560	completion -- circulating conditioning	ok	RIH on 5 1/2" DP from 4098 m to 4560 m.
20:00	20:30	4560	completion -- circulating conditioning	ok	Scraped packer area. Reciprocated string +/- 15 m in packer area, 40 RPM / 16 kNm and pumping w/ 600 l/min/ 108 bar.
20:30	21:00	4607	completion -- circulating conditioning	ok	M/U last stand. Entered PBR with polish mill, tagged w/ 3 t at 4607,4 m. Polished PBR as per program.
21:00	22:30	4607	completion -- circulating conditioning	ok	Circulated the 7" liner w/ 1000 l/min, 267 - 204 bar, 60 rpm. Reciprocated string. Circulated 4x liner volume. While circulating, performed TBT for pumping base oil and inflow testing the 7" liner.
22:30	22:45	4607	completion -- circulating conditioning	ok	Landed string on PBR, sheared MFCTC tool w/ 17 t as per Swaco SPS instructions. Verified tool in open position.
22:45	00:00	4607	completion -- circulating conditioning	ok	Established circulation. Circulated and conditioned mud w/ 3500 l/min, 278 - 250 bar. Rotated string with 90 rpm, 11-15 kNm .

Drilling Fluid

Sample Time	12:00	23:55
Sample Point		
Sample Depth mMD	4685	-999.99
Fluid Type	Enviromul Yellow	NaCl brine
Fluid Density (g/cm3)	1.32	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	38	-999.99
Yield point (Pa)	12	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		