

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-29 00:00 - 2013-12-30 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 45               |
| Days Ahead/Behind (+/-): | 16.4             |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-11-10 14:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-12-02       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | 0                        |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (I):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (I): |                          |
| Dia Last Casing (I):    |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 4685   |
| Depth mTVD:                       | 3212.3 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  |        |
| Depth At Formation Strength mTVD: |        |
| Depth At Last Casing mMD:         | 4683.6 |
| Depth At Last Casing mTVD:        | 3212   |

Summary of activities (24 Hours)

Circulated and conditioned mud.  
Inflow tested 7" liner and liner top.  
Pumped wash train and displaced well to 1,03 sg completion brine.  
Pressure tested well to 345 bar/ 10 min.  
POOH w/ clean-up BHA.

Summary of planned activities (24 Hours)

L/O 3 1/2" DP while POOH.  
L/D clean-up assy #1.  
Retrieve bowl protector and jet multibowl.  
R/U for completion.  
RIH w/ 7" completion.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                    | State | Remark                                                                                                                                                                                                   |
|------------|----------|---------------|----------------------------------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:45    | 4606          | completion -- circulating conditioning | ok    | Circulated and conditioned mud w/ 3500 l/min, 278 - 250 bar. Rotated string with 90 rpm, 11-15 kNm. Circulated until even MW in/out.                                                                     |
| 01:45      | 02:00    | 4606          | completion -- circulating conditioning | ok    | Picked up and cycled MFCTC tool into closed position.                                                                                                                                                    |
| 02:00      | 03:00    | 4606          | completion -- circulating conditioning | ok    | Set the well commissioner. Lined up to pump down kill line. Closed BOP and pressure tested packer element with 70 bar. Unset well commissioner. Set MFC TC tool into closed position and verified same.  |
| 03:00      | 04:00    | 4606          | completion -- circulating conditioning | ok    | Flushed standpipe. Displaced string to base oil, 500 l/min, FCP 127 bar. Static pressure: 93 bar. Pumped 28,2 m3.                                                                                        |
| 04:00      | 04:30    | 4606          | completion -- circulating conditioning | ok    | Monitored pressure and well on trip tank. Confirmed well stable with drillpipe pressure 92 bar.                                                                                                          |
| 04:30      | 06:30    | 4606          | completion -- circulating conditioning | ok    | Equalized pressure with the cement unit.<br>Inflow tested well. Bled down in steps of 30 bar to 5 bar. Monitored pressure. Good test, 0,8 bar/ 30 min increase.<br>Increased DP pressure back to 93 bar. |
| 06:30      | 07:30    | 4606          | completion -- circulating conditioning | ok    | Unset well commissioner and allowed element to relax. Isolated cement unit and bled back on cement line.                                                                                                 |
| 07:30      | 08:30    | 4606          | completion -- circulating conditioning | ok    | Flushed remaining surface lines and c/k manifold. Cleaned slips and bell nipple.                                                                                                                         |
| 08:30      | 08:45    | 4606          | completion -- circulating conditioning | ok    | Performed TBT prior to displacing well to completion brine.                                                                                                                                              |
| 08:45      | 09:45    | 4606          | completion -- circulating conditioning | ok    | Prepared pits for displacement, transfered OBM into holding tanks.                                                                                                                                       |
| 09:45      | 11:00    | 4606          | completion -- circulating conditioning | ok    | Pumped wash train and 67 m3 of completion brine (7" liner volume + 200 m excess), 1800 - 1900 l/min, 246 - 260 bar.                                                                                      |
| 11:00      | 11:15    | 4607          | completion -- circulating conditioning | ok    | Set down string w/ 15 t on PBR, opened MFCTC tool. Confirmed tool open w/ 500 l/min.                                                                                                                     |
| 11:15      | 12:00    | 4607          | completion -- circulating conditioning | ok    | Displaced the well above TOL to completion brine with 4000 l/min, 165 - 144 bar, 60 rpm, 11-22 Nm.                                                                                                       |
| 12:00      | 12:30    | 4607          | completion -- circulating conditioning | ok    | Cycled MFCTC tool to closed position, allowed element to relax.                                                                                                                                          |
| 12:30      | 13:45    | 4606          | completion -- other                    | ok    | Closed BOP (MPR), lined up and pressure tested well to 345 bar/ 10 min. Pumped 2350 ltr, bled back same volume.                                                                                          |
| 13:45      | 14:15    | 4606          | completion -- circulating conditioning | ok    | Flowchecked well for 30 min, well stable.                                                                                                                                                                |
| 14:15      | 17:00    | 3172          | completion -- circulating conditioning | ok    | POOH w/ clean-up BHA on 5 1/2" DP from 4606 m to 3172 m. Avg. tripping speed 521 m/hr. Restricted speed to 1,5 min/stand until assembly out of 7" liner.                                                 |
| 17:00      | 19:00    | 1472          | completion -- circulating conditioning | ok    | POOH on 5 1/2" DP from 3172 m to 1472 m. Avg. tripping speed 850 m/hr.                                                                                                                                   |
| 19:00      | 19:15    | 1472          | completion -- circulating conditioning | ok    | Removed auto slips and installed master bushing.                                                                                                                                                         |
| 19:15      | 19:45    | 1439          | completion -- circulating conditioning | ok    | L/D clean-up assemblies #3 (Wellpatroler and MFCTC) and #4 (magnets).                                                                                                                                    |
| 19:45      | 20:00    | 1439          | completion -- circulating conditioning | ok    | Changed to 3 1/2" handling equipment.                                                                                                                                                                    |
| 20:00      | 20:15    | 1430          | completion -- circulating conditioning | ok    | L/D clean-up assembly #2 (Wellcommissioner, drift, magnets, polish mill).                                                                                                                                |
| 20:15      | 20:45    | 1430          | completion -- circulating conditioning | ok    | Installed roller assembly on HTS.                                                                                                                                                                        |
| 20:45      | 21:00    | 1546          | completion -- circulating conditioning | ok    | RIH 4 stands 3 1/2" DP from derrick from 1430 m to 1546 m.                                                                                                                                               |
| 21:00      | 00:00    | 1001          | completion -- circulating conditioning | ok    | L/D singles while POOH w/ clean-up assembly #1 on 3 1/2" DP from 1546 m to 1001 m. Avg. tripping speed 182 m/hr, 19 singles/hr.                                                                          |

Drilling Fluid

|                         |                  |
|-------------------------|------------------|
| Sample Time             | 22:00            |
| Sample Point            |                  |
| Sample Depth mMD        | 4685             |
| Fluid Type              | Enviromul Yellow |
| Fluid Density (g/cm3)   | 1.32             |
| Funnel Visc (s)         | -999.99          |
| Mf ( )                  |                  |
| Pm ( )                  |                  |
| Pm filtrate ( )         |                  |
| Chloride ( )            |                  |
| Calcium ( )             |                  |
| Magnesium ( )           |                  |
| Ph                      |                  |
| Excess Lime ( )         |                  |
| Solids                  |                  |
| Sand ( )                |                  |
| Water ( )               |                  |
| Oil ( )                 |                  |
| Solids ( )              |                  |
| Corrected solids ( )    |                  |
| High gravity solids ( ) |                  |
| Low gravity solids ( )  |                  |
| Viscometer tests        |                  |
| Plastic visc. (mPa.s)   | 38               |
| Yield point (Pa)        | 12               |
| Filtration tests        |                  |
| Pm filtrate ( )         |                  |
| Filtrate Lthp ( )       |                  |
| Filtrate Hthp ( )       |                  |
| Cake thickn API ( )     |                  |
| Cake thickn HPHT ( )    |                  |
| Test Temp HPHT (degC)   | 120              |
| Comment                 |                  |