

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-30 00:00 - 2013-12-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	46
Days Ahead/Behind (+/-):	16.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

L/O clean-up assembly.
Retrieved bowl protector and jetted tubing hanger setting area in multibowl.
WOW, wind speed above crane limit.
Prepared for running completion, layed out tubing and R/U running equipment.

Summary of planned activities (24 Hours)

R/U for running completion and L/O 7" tubing.
P/U completion sub-assemblies and RIH.
M/U and test DHPG.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	15	completion -- circulating conditioning	ok	L/D singles while POOH w/ clean-up BHA on 3 1/2" DP from 1001 m to 15 m. Avg. tripping speed 247 m/hr. 26 singles/hr.
04:00	04:15	0	completion -- circulating conditioning	ok	L/D 7" liner clean-up assembly (cement mill, scraper, magnets).
04:15	04:45	0	completion -- circulating conditioning	ok	Changed handling equipment to 5 1/2".
04:45	05:00	0	completion -- bop/wellhead equipment	ok	M/U bowl protector retrieval tool.
05:00	05:15	21	completion -- bop/wellhead equipment	ok	RIH to 20.5 m, engaged bowl protector in multibowl surface WH. POOH and L/O bowl protector.
05:15	05:45	25	completion -- bop/wellhead equipment	ok	M/U jetting sub, RIH to 25 m. Jetted multibowl and tubing hanger setting area. POOH and L/D jet sub.
05:45	06:15	0	completion -- other	ok	Cleaned and cleared rig floor.
06:15	16:30	0	interruption -- waiting on weather	ok	WOW to R/U for running completion. Wind speed above crane limit. Meanwhile performed maintenance on PRS, TDS and blocks. Serviced drilling and rig floor equipment. Performed fluid end inspection on MP 2. BOT tested control line reel on main deck. Performed cleaning and housekeeping.
16:30	20:00	0	completion -- completion string	ok	Bundled 3 1/2" DP and cleared port aft bay. Commenced laying out 7" tubing.
20:00	00:00	0	completion -- completion string	ok	Prepared for running completion. Layed out 7" tubing and lifted tubing running equipment to drillfloor. R/U to run 7" completion, lifted SLB reel and equipment to rig floor.