

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-31 00:00 - 2014-01-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	47
Days Ahead/Behind (+/-):	15.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

WOW to lay out 7" tubing and R/U for running completion.
R/U for running completion.
P/U and M/U completion assemblies #1 and #2.
RIH with 7" tubing to 107 m.

Summary of planned activities (24 Hours)

RIH with 7" tubing to 237 m.
P/U and M/U completion assembly #3 (SLB gauge carrier).
RIH w/ 7" tubing and cable.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	0	interruption -- waiting on weather	ok	WOW to lay out 7" tubing. Wind speed above crane limit (50 - 60 kts). Meanwhile R/U SLB reel on rig floor.
03:30	07:00	0	completion -- completion string	ok	R/U for running completion and layed out 7" tubing. R/U Baker reel on rig floor, installed Weatherford slips.
07:00	17:00	0	completion -- completion string	ok	R/U for running completion and layed out 7" tubing. SLB prepared equipment on rig floor. Installed and function tested Weatherford power tong and slips. Worked supply vessel in weather window and P/U remaining lifts, offloaded brine and backloaded slops. Released vessel.
17:00	17:15	0	completion -- completion string	ok	Performed TBT prior to run completion.
17:15	18:00	0	completion -- completion string	ok	Experienced platform shut-down. Restarted power supply for drilling systems.
18:00	20:30	0	interruption -- waiting on weather	ok	WOW to P/U completion assembly #1 (SAM and perforated pup). Wind speed above crane limit.
20:30	21:30	0	interruption -- repair	ok	Lifted completion assembly #1 on HTS. Attempted to P/U assembly. Experienced malfunction of Weatherford elevator open/close function. Troubleshoot w/o success. Changed out to Maersk elevator.
21:30	22:00	18.8	completion -- completion string	ok	P/U and RIH completion assembly #1. M/U 7" tubing with installed EVO plug (assembly #2) to same and RIH to 18,8 m.
22:00	23:00	37	completion -- completion string	ok	P/U and M/U 7" tubing joint and completion assembly #3 (Baker packer). RIH to 37 m.
23:00	00:00	107	completion -- completion string	ok	RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 37 m to 107 m. Average 6 joints/hr.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- elevator	0	00:00	Malfunction of Weatherford elevator open/close function. Unable to operate elevator.