

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-07 00:00 - 2014-01-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	54
Days Ahead/Behind (+/-):	19
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Continued rigging up WL well control equipment and tested same.
P/U perforation toolstring. RIH with same on WL to 3500 m without using Tractor. Continued RIH using Tractor to 4300 m.

Summary of planned activities (24 Hours)

POOH with perforation run #1. L/D toolstring.
P/U perforation toolstring #2. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	completion -- wire line	ok	Continued to connect control hoses to WL BOP and function tested same.
00:45	01:15	0	completion -- wire line	ok	Filled equipment with MEG
01:15	03:00	0	completion -- wire line	ok	Tested WL riser. Observed leak in Swab valve, applied back pressure and performed good test.
03:00	03:15	0	completion -- other	ok	Held Tool Box talk
03:15	04:45	0	completion -- wire line	ok	Installed mid riser joint and M/U same. Made up grease head and installed WL into lubricator head.
04:45	05:30	0	completion -- wire line	ok	Installed T-bar and upper sheave on elevator. Connected slings to lubricator head.
05:30	06:00	0	completion -- wire line	ok	P/U lubricator head
06:00	06:15	0	completion -- wire line	ok	Continued to P/U lubricator head
06:15	07:00	0	completion -- wire line	ok	Installed lower sheave and M/U sinker bars. Spotted Slumb tool on rig floor.
07:00	07:15	0	completion -- other	ok	Held Tool Box talk with ongoing shift.
07:15	08:00	0	completion -- wire line	ok	P/U weight bars and M/U lubricator.
08:00	09:00	0	completion -- wire line	ok	Tested line up to 345 bar. Tested WL lubricator and riser to 30/250 bar for 5/10 min.
09:00	09:15	0	completion -- wire line	ok	Broke out QTS and L/D weight bars.
09:15	09:30	0	completion -- other	ok	Held Tool Box talk.
09:30	15:00	0	completion -- perforate	ok	Took WL head down for installation of toolstring. Tested same. P/U and M/U toolstring and guns. Tested same.
15:00	15:45	0	completion -- wire line	ok	Tested QTS with test pump on rig floor to 30/250 bar for 5/10 min.
15:45	16:15	0	completion -- wire line	ok	Opened MIV and filled riser and lubricator with MEG. Opened DHSV. Opened HMV.
16:15	20:15	3500	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 3500 m / 73.2 deg inclination.
20:15	00:00	4300	completion -- perforate	ok	Continued RIH with perforation string on WL using Tractor.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	