

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-08 00:00 - 2014-01-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	55
Days Ahead/Behind (+/-):	18.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH with perforation string on WL with Tractor to 4400 m. Lost contact to Tractor switch. Trouble shot communication to tractor. POOH with perforation string on WL. Changed out tractor unit. RIH with perforation string on WL/tractor 4600 m. Started correlating tool string.

Summary of planned activities (24 Hours)

POOH with perforation run #1. L/D toolstring.
P/U perforation toolstring #2. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	4400	completion -- perforate	ok	Continued RIH with perforation string on WL with Tractor from 4300 to 4400 m. Lost contact to Tractor.
03:00	06:00	4400	interruption -- other	ok	Trouble shot communication to tractor (Production Electronics Cartridg)
06:00	07:15	4200	interruption -- other	ok	Trouble shot communication to tractor (Production Electronics Cartridge)
07:15	09:15	0	interruption -- other	ok	POOH with perforation string on WL from 4200 m. Bled down lubricator, closed XMT.
09:15	09:30	0	interruption -- other	ok	Performed pre-job meeting prior to break out lubricator and L/D tractor unit.
09:30	11:45	0	interruption -- other	ok	Broke out lubricator at QST. L/D tractor unit. Checked and tested new tractor system.
11:45	12:00	0	interruption -- other	ok	P/U and M/U tool string.
12:00	12:30	0	interruption -- other	ok	M/U lubricator to QST and pressure tested connection to 30/250 bar for 5/10 min.
12:30	12:45	0	interruption -- other	ok	Filled lubricator and riser with meg via MIV 240 ltr. Opened DHSV. Opened HMV.
12:45	15:00	3500	interruption -- other	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 3500 m / 73,2 deg inclination.
15:00	18:00	4400	interruption -- other	ok	RIH with perforation string on WL using tractor from 3500 m to 4400 m.
18:00	19:00	4570	completion -- perforate	ok	RIH with perforation string on WL using Tractor from 4400 m to 4570 m. Observed high current on tractor . Experienced a lot of debris. Tractor can not push the gun after 4570m.
19:00	20:00	4600	completion -- perforate	ok	RIH with perforation string on WL using tractor. Worked down from 4570 m to 4600 m.
20:00	00:00	4582	completion -- perforate	ok	Switched to passthrough mode. Started correlating tool string according to program. Max depth 4607 m. Performed first pass, second pass and third pass.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	

Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	