

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-09 00:00 - 2014-01-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	56
Days Ahead/Behind (+/-):	18.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Correlated across interval 4582 m to 4594 m. Perforated interval from 4582 m to 4594 m. POOH with perforation string on WL from 4578 m while performed G-ray/CCL logging to 3750 m. POOH and L/D gun assay. P/U perforating assay no. 2 and RIH with same to 4565 m. Correlated first pass.

Summary of planned activities (24 Hours)

POOH with perforation run #2. L/D toolstring.
P/U perforation toolstring #3. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	4594	completion -- perforate	ok	Correlated tool string according to program between 4582 m to 4594 m. Performed fourth pass and fifth pass up on depth.
01:45	02:00	4582	completion -- perforate	ok	Bled off pressure on well from 52 bar to 35 bar prior to firing guns.
02:00	02:15	4578	completion -- perforate	ok	Correlated to position guns at interval 1 from 4582 m to 4594 m. Firing depht 4578 m.
02:15	02:30	4578	completion -- perforate	ok	Perforated interval from 4582 m to 4594 m with WHP 35 bar. WHP stabilized at 24,8 bar.
02:30	03:45	3750	completion -- perforate	ok	POOH with perforation string on WL from 4578 m while performed G-ray/CCL logging to 3750 m.
03:45	06:00	230	completion -- perforate	ok	POOH with perforation string on WL from 3750 m. Powered down logging unit.
06:00	07:00	27	completion -- perforate	ok	Tools in catcher. Closed SV, 9,8 bar SIWHP. Closed HMW.
07:00	07:30	230	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to R/D lubricator and changing out tool string and L/O guns.
07:30	08:15	27	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
08:15	10:45	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns. Checked and tested new tractor system.
10:45	15:45	0	completion -- perforate	ok	Performed test on tool string prior to P/U perforating run no. 2.
15:45	16:00	0	completion -- perforate	ok	Performed pre-job meeting prior to P/U guns, tool string and tractor.
16:00	17:45	26	completion -- perforate	ok	P/U guns, tool string and tractor for perforating run no. 2. M/U lubricator at QST.
17:45	18:15	26	completion -- perforate	ok	Pressure tested lubricator to 250 bar. Filled riser with meg.
18:15	22:15	4100	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 4100 m / 74,95 deg inclination.
22:15	23:45	4565	completion -- perforate	ok	RIH with perforation string on WL using tractor from 4100 m to 4565 m. WHP increased from 23,9 bar to 110 bar.
23:45	00:00	4555	completion -- perforate	ok	Correlated across interval 4524 m to 4536 m. First pass.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	4400		service equip -- electr logging eq u	0	00:00	Trouble shot PSTE-FA error (Production Electronics Cartridge)

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	

Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	