

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-10 00:00 - 2014-01-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	57
Days Ahead/Behind (+/-):	18.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Correlated across interval 4524 m to 4536 m. POOH with perforation string on WL from 4536 m. L/D gun assy. Change cable head. P/U perforating assy no. 3 and RIH with same to 500 m. Performed test on tools. Lost communication to tools. POOH with perforating assy no. 3. Inspected and tested tool string firing head.

Summary of planned activities (24 Hours)

POOH with perforation run #3. L/D toolstring.
P/U perforation toolstring #4. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	4536	completion -- perforate	ok	Correlated across interval 4524 m to 4536 m. 9 th pass.
06:00	06:45	4536	completion -- perforate	ok	Correlated across interval 4524 m to 4536 m. 9 th pass.
06:45	07:00	4536	completion -- perforate	ok	Perforated interval from 4524 m to 4536 m with WHP 15 bar. WHP stabilized at 25 bar.
07:00	09:30	230	completion -- perforate	ok	POOH from 4536 m to 230 m with perforating gun assembly no. 2. Powered down logging unit.
09:30	10:00	27	completion -- perforate	ok	Tools in catcher. Closed SV, 9,8 bar SIWHP. Closed HMW.
10:00	10:30	27	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to R/D lubricator and changing out tool string and L/O guns .
10:30	10:45	27	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
10:45	12:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns. Checked and tested system.
12:00	16:30	0	completion -- perforate	ok	Change cable head and prepared guns for run no. 3.
16:30	16:45	0	completion -- perforate	ok	Performed pre-job meeting prior to P/U guns, tool string and tractor.
16:45	17:30	12	completion -- perforate	ok	P/U guns, tool string and tractor for perforating run no. 3.
17:30	17:45	12	completion -- perforate	ok	Trouble shot communication to tractor. Changed out tractor unit.
17:45	19:00	27	completion -- perforate	ok	P/U guns, tool string and tractor for perforating run no. 3.
19:00	19:15	27	completion -- perforate	ok	Performed pre-job meeting prior to complete and stab on lubricator.
19:15	19:45	27	completion -- perforate	ok	M/U lubricator at QST. Pressure tested lubricator to 345 bar. Filled riser with meg.
19:45	20:30	500	completion -- perforate	ok	RIH with perforation string on WL to 500 m.
20:30	21:30	500	interruption -- other	ok	Performed test on tools. Lost communication to tools.
21:30	22:00	27	interruption -- other	ok	POOH from 500 m with perforation string on WL. Tools in catcher. Closed SV, 21,2 bar SIWHP. Closed HMW.
22:00	23:00	27	interruption -- other	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to break lubricator and check tool string.
23:00	23:30	27	interruption -- other	ok	Broke out lubricator at QST. Inspected and tested tool string firing head.
23:30	00:00	27	interruption -- other	ok	Removed firing head.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	