

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-11 00:00 - 2014-01-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	58
Days Ahead/Behind (+/-):	18
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

M/U firing head to tool string. RIH with perforation string no. 3 to 4100 m. Correlated across interval 4110 m to 4122 m. Perforated interval from 4110 m to 4122 m. POOH with perforation string on WL from 4112 m. L/D gun assy. Redressed cabel head. Pressure tested WL rig up. Checked and tested SLB system.

Summary of planned activities (24 Hours)

POOH with perforation run #4. L/D toolstring.
P/U perforation toolstring #5. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	27	interruption -- other	ok	Checked firing head, crimped wire observed.
00:45	02:00	27	interruption -- other	ok	M/U firing head to tool string. Function tested tool string.
02:00	02:30	27	interruption -- other	ok	M/U lubricator at QST. Pressure tested lubricator to 275 bar. Filled riser with meg.
02:30	03:00	250	interruption -- other	ok	Opened well and RIH with perforation string no. 3 on WL to 250 m.
03:00	05:45	4100	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 4100 m / 74,95 deg inclination.
05:45	06:00	4100	completion -- perforate	ok	Correlated across interval 4110 m to 4122 m.
06:00	08:00	4112	completion -- perforate	ok	Correlated across interval 4110 m to 4122 m. 5 th pass.
08:00	08:15	4112	completion -- perforate	ok	Perforated interval from 4110 m to 4122 m with WHP 10 bar. WHP stabilized at 31 bar.
08:15	10:30	230	completion -- perforate	ok	POOH from 4112 m to 230 m with perforating gun assembly no. 3. Powered down logging unit.
10:30	10:45	27	completion -- perforate	ok	Tools in catcher. Closed SV, 31 bar SIWHP. Closed HMW.
10:45	11:00	27	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to R/D lubricator and changing out tool string and L/O guns.
11:00	11:15	27	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
11:15	13:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns.
13:00	19:00	0	completion -- perforate	ok	Cutted electric line and re-connected cable head, prepared guns for run no. 4. Aker performed pressure test on rig up 20/250 bar with dummy tool string.
19:00	23:30	0	completion -- perforate	ok	Worked on test tools and cable head. Checked and tested system.
23:30	23:45	0	completion -- perforate	ok	Performed pre-job meeting prior to P/U guns, tool string and tractor.
23:45	00:00	0	completion -- perforate	ok	P/U tractor and connected cabel head.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	500		service equ -- electr logging equ	0	00:00	Performed SLB test on tools. Lost communication to tools.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	