

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-08 00:00 - 2015-08-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Troubleshoot Altus and Schlumberger BHA compatibility. Decided to run a sperate logging run w/o perforation guns. M/U logging BHA and performed GR/CCL pass across 3900 m to 3350 m.

Summary of planned activities (24 Hours)

RIH with perf. run #1 and perforate. POOH and prepare next BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	0	workover -- perforate	ok	Continued testing Schlumberger and Altus BHA. Discovered issue with compatability between Altus voltage protector module (VPM) and Schlumberger GR/CCL logging module.
01:45	02:15	0	interruption -- other	ok	Evaluated situation. Discussed different options.
02:15	07:45	0	interruption -- other	ok	Altus and Schlumberger rearranged toolstring and tested different options. Decided to run single logging run without perf.guns.
07:45	08:00	0	interruption -- other	ok	Performed TBT for R/U logging BHA.
08:00	10:05	0	interruption -- other	ok	M/U BHA for run # 1 (3 1/8" tractor and GR/CCL). Added 40 litr Ramex 50/50 MEG in riser. Leak tested lubricator/QTS to 20/345 bar 5/10 min.
10:05	11:00	0	interruption -- other	ok	Equalized and opened HMV and pumped MEG for equalizing DHSV. Opened DHSV. WHP 68 bar. Equalized and opened SV with 43 turns .
11:00	14:30	3500	interruption -- other	ok	RIH w/BHA #1 by gravity from 0 m to 3500 m, WHP 68 bar. Toolstring stopped at 3500 m. Depth: P/U Weight: 500 m 1020 lbs 1000 m 1475 lbs 1500 m 2070 lbs 2000 m 2740 lbs 3000 m 3750 lbs 3500 m 4000 lbs Friction factor calculated to 0,25. Held well control drill after DHSV was passed and verified open: Leak in GIH.
14:30	15:25	3900	interruption -- other	ok	RIH with tractor activated from 3500 m to 3900 m. Stopped at logging depth.
15:25	15:30	3850	workover -- wire line	ok	Started to POOH to perform GR/CCL logging. Had to stop after 50 m due to noice from W/L winch drum.
15:30	18:10	3850	interruption -- other	ok	Adjusted W/L drum position.
18:10	18:30	3650	workover -- wire line	ok	Continued to POOH for 200 m while logging GR/CCL. Observed same noice from W/L drum.
18:30	19:50	3650	interruption -- other	ok	Called out mechanic. Was able to adjust W/L drum to correct position. Continued to POOH while logging.
19:50	20:30	3348	workover -- wire line	ok	Continued to POOH while logging GR/CCL from 3650 m to 3348 m. POOH.
20:30	23:10	0	interruption -- other	ok	POOH with BHA#1 from 3348 m to surface. WHP 69 bar. Meanwhile PETEC verified GR/CCL correlation log OK.
23:10	00:00	0	interruption -- other	ok	Closed SV & HMV and inflow tested same. Bled off lubricator and purged R/U with N2 to closed drain.

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
1	Schlumberger	3350	3900	GR	-999.99