

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-09 00:00 - 2015-08-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH wiht BHA #2 perf.run #1. Lost communication with tractor. Add-on drum came out of position and damaged cable. POOH and L/D BHA.

Summary of planned activities (24 Hours)

Waiting for new Add-on drum with 7/16" cable from onshore.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:25	0	interruption -- other	ok	Continued to drain lubricator to closed drain.
01:25	01:35	0	interruption -- other	ok	Performed TBT prior to L/D toolstring.
01:35	02:20	0	interruption -- other	ok	Broke lubricator and L/D tractor and GR/CCL.
02:20	04:00	0	interruption -- other	ok	Schlumberger and Altus checked compatibility issue.
04:00	05:45	0	workover -- perforate	ok	Schlumberger and Altus performed hot check for perforation run #1.
05:45	06:00	0	workover -- perforate	ok	Performed TBT prior to M/U tractor and perforation guns.
06:00	07:00	0	workover -- perforate	ok	M/U BHA #2 for perf. run #1.
07:00	07:15	0	workover -- perforate	ok	Performed TBT for dayshift.
07:15	09:00	0	workover -- perforate	ok	Continued M/U BHA #2 (3 1/8" tractor and 4,5" perf.guns). Added 30 litr Ramex 50/50 MEG in riser. Leak tested lubricator/QTS to 20/345 bar 5/10 min.
09:00	12:15	3521	workover -- perforate	ok	RIH w/ BHA #2 * by gravity from 0 m to 3521 m. WHP 71bar. Depth: P/U Weight: 500 m 2700 lbs 1000 m 3300 lbs 1500 m 4050 lbs 2000 m 4800 lbs 2500 m 5650 lbs 3000 m 5400 lbs 3500 m 5400 lbs
12:15	12:50	3521	workover -- wire line	ok	Correlated across pup at 3472 m.
12:50	12:55	3565	workover -- perforate	ok	Continued RIH w/ BHA #2 from 3521 m to 3565 m. Toolstring stopped.
12:55	13:10	3592	workover -- perforate	ok	RIH with tractor activated from 3565 m to 3592 m. Lost communicaton with tractor.
13:10	14:00	3592	interruption -- other	ok	Troubleshooted tractor. Not possible to activate tractor. Decided to POOH.
14:00	14:10	3355	interruption -- other	ok	POOH from 3592 to 3355 m. Add-on drum turned and came out of position and damaged cable.
14:10	14:50	3355	interruption -- other	ok	Inspected cable and found wire strand damaged.
14:50	15:35	3355	interruption -- other	ok	Time out and evaluated situation. Aligned and secured Add-on drum.
15:35	21:00	0	interruption -- other	ok	POOH from 3355 m to surface. WHP 72 bar. Closed SV & HMV and inflow tested same. Bled off lubricator and purged R/U with N2 to closed drain. Meanwhile mobilised new cable from onshore.
21:00	21:15	0	interruption -- other	ok	Performed TBT for L/D toolstring and lubricator.
21:15	00:00	0	interruption -- other	ok	Broke lubricator. L/D BHA on deck. L/D lubricator on catwalk. Spoled back cabel to winch.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3850		service equ -- other	0	00:00	W/L drum had to be adjusted during POOH. Tension in cable led to W/L drum getting in contact with metal cover. Was able to lock W/L drum in correct position.