

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-10 00:00 - 2015-08-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Waited for new Add-on drum with 7/16" cable from onshore.

Summary of planned activities (24 Hours)

Waiting for new Add-on drum with 7/16" cable from onshore.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:30	0	interruption -- other	ok	Not able to continue operation with cable. Had to order new cable from onshore. Meanwhile: Checked tractor failure. Cleaned drill floor. Prepared Add-on drum to be shipped onshore .
04:30	06:00	0	interruption -- other	ok	Waited on new cable from onshore.
06:00	18:00	0	interruption -- other	ok	Waited on new cable from onshore.
18:00	00:00	0	interruption -- other	ok	Waited on new cable from onshore.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- other	0	00:00	Altus voltage protector module (VPM) not compatible with Schlumberger GR/CCL logging tool. Not able to activate Schlumberger GR/CCL logging tool through Altus VPM. Schlumberger GR/CCL needed 60 V to be activated. VPM blocked all current below 135 V.