

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-11 00:00 - 2015-08-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Received Add-on drum with new 7/16" cable from onshore. Leak tested lubricator. RIH with BHA#3 perf.run# 1.

Summary of planned activities (24 Hours)

RIH with perf.run# 2

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- other	ok	Waited on new cable from onshore. Meanwhile: Performed well control drill with service companies involved in operation.
06:00	09:15	0	interruption -- other	ok	Waited on new cable from onshore.
09:15	09:35	0	interruption -- other	ok	New Add-on drum arrived on rig. Hooked up Add-on drum to WL winch. Evaluated the need to cut of cable from drum due to high resistance on cable. Meanwhile: Checked tractor on deck.
09:35	11:55	0	interruption -- other	ok	Waited on "green light" from onshore to cut cable.
11:55	13:10	0	interruption -- other	ok	Positioned Add-on container for spooling of cable. Connected Add-on drum and spooled of 1586 m cable into skip.
13:10	13:55	0	interruption -- other	ok	Repositioned Add-on drum and hooked it up.
13:55	14:40	0	interruption -- other	ok	Threaded cable through GIH.
14:40	16:25	0	interruption -- other	ok	Built cable head. Meanwhile: Secured Add-on drum with tie-down chains. Held TBT on rig floor prior to P/U lubricator.
16:25	17:30	0	interruption -- other	ok	Function tested tractor and Schlumberger tested CCL and firing system.
17:30	21:45	0	interruption -- other	ok	P/U lubricator and installed toolstring for leak test. Filled lubricator with MEG and leak tested same to 20/345bar 5/10 min.
21:45	22:00	0	interruption -- other	ok	Performed TBT for disconnect lubricator and M/U BHA#3 for perf.run #1.
22:00	00:00	0	interruption -- other	ok	Disconnected lubricator and M/U BHA#3 for perf.run #1. Added 30 litr Ramex 50/50 MEG in riser.