

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-13 00:00 - 2015-08-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH with perf.run#2. Perforated with top shot at 3540 m and bottom shot at 3552 m. POOH and L/D BHA. Prepared and RIH with BHA#5 for perf.run#3.

Summary of planned activities (24 Hours)

POOH with perf.run#3. RIH with perf.run#4

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:05	3392	workover -- perforate	ok	Continued RIH by gravity from 1200 m to 3392 m, WHP 79 bar. Toolstring stopped at 3392 m. Depth: P/U Weight: 400 3200 lbs 800 3700 lbs 1200 4100 lbs 1600 4950 lbs 2000 5500 lbs 2400 6300 lbs 2800 6600 lbs 3200 6200 lbs Friction factor 0,19
02:05	02:30	3610	workover -- perforate	ok	RIH with tractor activated from 3392 m to 3610 m. Average running speed 15 m/min.
02:30	03:50	3610	workover -- perforate	ok	Performed 3 orientation passes from 3610 m - 3450 m. Used tractor when RIH
03:50	05:05	3552	workover -- perforate	ok	Correlated across interval 3610 - 3450 m. Positioned gun with top shot at 3540 m and bottom shot at 3552 m. WHP 79 bar. BHP: 285.5
05:05	05:10	3540	workover -- perforate	ok	Perforated well in interval 3540 m to 3552 m. WHP increased to 82,5 bar and BHP increased to 289 bar.
05:10	06:00	3300	workover -- perforate	ok	POOH with perf.run#2 from 3540 m to surface at 30 m/min.
06:00	07:45	0	workover -- perforate	ok	Continued POOH to surface.
07:45	08:25	0	workover -- perforate	ok	OOH, closed SV and HMV. Inflow tested HMV. SIWHP 81 bar.
08:25	09:40	0	workover -- perforate	ok	Bled of pressure in lubricator and purged R/U with N2 to closed drain.
09:40	11:20	0	workover -- perforate	ok	Disconnected lubricator and L/D BHA #4 (3 1/8" tractor and 4 1/2" perf.guns). All shots fired.
11:20	13:20	0	workover -- perforate	ok	Spooled out cable. Altus tractor checked BHA components.
13:20	15:25	0	workover -- perforate	ok	Built new cable head. Performed torsion test on cable: Had more than 10 turns, cable OK.
15:25	16:00	0	workover -- perforate	ok	Function tested BHA on deck, had some problems with telemetry. Altus not able to communicate with tractor.
16:00	18:00	0	interruption -- other	ok	Altus tractor troubleshoted communication problems with tractor. Altus tractor re-started surface equipment and function tested OK.
18:00	20:00	0	workover -- perforate	ok	Tested toolstring for perf.run#3 and checked equipment according to Schlumberger check list.
20:00	20:15	0	workover -- perforate	ok	Performed TBT for M/U BHA#5 for perf.run#3
20:15	21:15	0	workover -- perforate	ok	M/U BHA#5 for perf.run#3. Added 30 liter Ramex and 50/50 MEG.
21:15	21:50	0	workover -- perforate	ok	Leak tested QTS to 20/345 bar 5/10 min. Equilized SV and HMV using MEG. WHP 83 bar.
21:50	00:00	2800	workover -- perforate	ok	RIH w/BHA#5 (3 1/8" tractor and 4 1/2" perf.guns) by gravity from surface to 2800m.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
08:25		3540	3552		