

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-14 00:00 - 2015-08-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH with perf.run#3 and perforated across interval 3508 m - 3517 m. POOH.
RIH with perf.run#4 and perforated across interval 3483 m - 3491 m.

Summary of planned activities (24 Hours)

Rig down W/L equipment

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	3408	workover -- perforate	ok	Continued RIH by gravity from 2800 m to 3408m, WHP 83 bar. Toolstring stopped at 3408 m. Depth: P/U Weight: 400 2550 lbs 800 2950 lbs 1200 3500 lbs 1600 4100 lbs 2000 4700 lbs 2400 5400 lbs 2800 5200 lbs 3200 5300 lbs 3407 5300 lbs Friction factor 0,22
00:45	02:00	3560	workover -- perforate	ok	RIH with tractor activated from 3408 m to 3560 m.
02:00	02:45	3545	workover -- perforate	ok	Performed 3 orientation passes from 3545 m - 3450 m. Used tractor when RIH.
02:45	03:15	3503	workover -- perforate	ok	Correlated across interval 3545 m - 3450 m. Positioned gun with top shot at 3508 m and bottom shot at 3517 m WHP 83 bar. BHP 289,5 bar.
03:15	03:20	3503	workover -- perforate	ok	Perforated interval 3508 m - 3518 m. WHP increased to 86 bar. BHP increased to 293 bar.
03:20	06:00	0	workover -- perforate	ok	POOH from 3503 m to surface. Average pulling speed 30m/min.
06:00	06:35	0	workover -- perforate	ok	OOH, closed SV and HMV. Inflow tested HMV. SIWHP bar 86 bar.
06:35	08:00	0	workover -- perforate	ok	Bled of pressure in lubricator and purged R/U with N2 to closed drain.
08:00	08:10	0	workover -- perforate	ok	Performed TBT for disconnecting lubricator and L/D toolstring.
08:10	09:30	0	workover -- perforate	ok	Disconnected lubricator and L/D BHA #5 (3 1/8" tractor and 4 1/2" perf.guns). All shots fired.
09:30	09:45	0	workover -- perforate	ok	Spooled out cable. Altus tractor checked BHA components.
09:45	12:30	0	workover -- perforate	ok	Altus tractor and Schlumberger function tested equipment and prepared toolstring for next run. Meanwhile: Tested cable head.
12:30	13:15	0	workover -- perforate	ok	M/U BHA#6 for perf.run#4. Added 40 liter Ramex.
13:15	13:55	0	workover -- perforate	ok	Leak tested QTS to 20/345 bar 5/10 min. Equalized SV and HMV using MEG. WHP 86 bar.
13:55	16:40	3310	workover -- perforate	ok	RIH w/BHA#6 (3 1/8" tractor and 4 1/2" perf.guns) by gravity from surface to 3310 m. WHP 86 bar. Toolstring stopped at 3310 m. Depth: P/U Weight: 400 2530 lbs 800 3100 lbs 1200 3450 lbs 1600 4040 lbs 2000 4530 lbs 2400 4800 lbs 2800 5300 lbs 3200 5600 lbs 3407 4800 lbs Friction factor 0,21
16:40	17:00	3535	workover -- perforate	ok	RIH with tractor activated from 3310 m to 3535 m. Average running speed 12 m/min.
17:00	18:00	3535	workover -- perforate	ok	Performed 3 orientation passes from 3540 m to 3435 m. Used tractor when RIH.
18:00	18:35	3477	workover -- perforate	ok	Correlated across interval 3540 to 3435 m. Positioned gun with top shot at 3483 m and bottom shot at 3491m. WHP 86 bar. BHP: 293,5 bar.
18:35	18:40	3477	workover -- perforate	ok	Perforated well in interval 3483 m to 3491 m. WHP increased to 87 bar and BHP increased to 294 bar.
18:40	21:00	0	workover -- perforate	ok	POOH with perf.run#4 from 3477 m to surface at 30 m/min.
21:00	22:00	0	workover -- perforate	ok	OOH, closed SV and HMV. Inflow tested SV and HMV. SIWHP 87 bar.
22:00	22:45	0	workover -- perforate	ok	Bled of pressure in lubricator and purged R/U with N2 to closed drain.
22:45	23:00	0	workover -- perforate	ok	Performed TBT for L/U toolstring and lubricator.
23:00	00:00	0	workover -- perforate	ok	Disconnected lubricator and L/D BHA#6 (3 1/8" tractor and 4 1/2" perf.guns). All shots fired.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- other	0	00:00	Had problem with telemetri connection to tractor. Had to re-start surface equipment

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
09:45		3508	3517		
02:30		3483	3491		