

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-15 00:00 - 2015-08-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	11
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

POOH with perf.run#4. L/D toolstring and R/D wireline equipment. Tested SV and HMV. Inflow tested DHSV. Tested top cap and XMT.

Summary of planned activities (24 Hours)

Clean drillfloor/pipdeck and backload equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	workover -- perforate	ok	Continued L/D toolstring and lubricator. WHP 87 bar.
02:30	04:00	0	workover -- test scssv	ok	Closed BOP and DHSV and bled down to 5 bar above DHSV. WHP when closing DHSV: 87 bar. BHP: 294 bar. Inflow tested DHSV for 30 min with 87 bar below and 5 bar above. Pressure above DHSV increased 0,3 bar/30 min. Closed HMV. Meanwhile: R/D Altus W/L, tractor and Schlumberger peforation equipment.
04:00	07:45	0	workover -- wire line	ok	Continued to R/D Altus W/L, tractor and Schlumberger peforation equipment.
07:45	10:00	0	workover -- wire line	ok	Disconnected chiksan on wellhead. Disconnected and lifted BOP to drill floor.
10:00	13:00	0	workover -- test scssv	ok	Installed and leak tested XT top cap 5/10min 20/345bar. Leak tested KVV cap 5/10min 20/345bar.
13:00	15:00	0	workover -- wire line	ok	R/D and prepared W/L equipment for backload.
15:00	16:00	0	workover -- other	ok	Handed well over to production.
16:00	00:00	0	workover -- wire line	ok	R/D and packed W/L equipment.