

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-10 00:00 - 2016-07-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

- Bullheaded sea water
- Pumped cement plug through tbq
- L/D pipe, WOC

Summary of planned activities (24 Hours)

- WOC
- Test cement plug and DHSV
- Instal BPV plug as drop protection
- Remove XT

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	plug abandonment - other	ok	Finished with greasing valves, opened hydraulic master valve, verified no pressure, opened swab valve, opened DHSV
00:30	03:45	0	plug abandonment - other	ok	Pumped into the well 3m3 50/50 mix of MEG and sea water, 5 bar, 10m3 wash pill, pressure equalised at 58 bar above DHSV. Continued pumping sea water. Pressure 60-80 bar, 1300l/min. Pressure gradually increased to 150bar. After 180m3 pumped (2x well volumes) shut down pumps. Monitored SIWHP for 20 min. Pressure down to 24 bar.
03:45	08:45	0	plug abandonment - other	ok	Continued bullheading into the well w/ 1300l/min, pressure stabilized at 170bar, slowly decreasing to 165 bar. After 360m3 pumped (4x well volumes) shut down pumps. Monitored SIWHP for 15 min. Pressure down to 48 bar.
08:45	15:00	0	plug abandonment - other	ok	Continued bullheading into the well w/ 1300l/min, pressure stabilized at 175bar, slowly decreasing to 170 bar. After 630m3 pumped (7x well volumes) shut down pumps. Monitored SIWHP for 15 min. Pressure down to 60 bar. Meanwhile evaluated situation, discussed w/ duty team onshore.
15:00	17:30	0	plug abandonment - other	ok	Continued bullheading into the well w/ 1300l/min, pressure stabilized at 182bar. Meanwhile carried out TBT for cementing operation. After 200m3 pumped (2.2x well volumes) shut down pumps. Monitored SIWHP. Pressure down to 95 bar. Confirmed w/ duty team onshore and continued with cementing operation. Totally bullheaded into the well 1370m3
17:30	20:30	0	plug abandonment - other	ok	Released bottom dart. Mixed and pumped 27.6m3 of 1.9sg cement slurry at 800l/min. Pressure 116 bar, decreasing to 40bar, indicating cement moving down in the tubing. Displaced lines w/ 0.9m3 of Hi-vis pill. Released top dart. Pumped 7,1m3 of Hi-vis (totally pumped 8m3 of Hi-vis). Displaced w/ 50,4m3 of sea water at initial rate of 1200lpm. Pressure gradually increased to 150bar and then rapidly increased to 260bar, indicating plugging off perforation w/ cement slurry. Started reducing pumping rate in steps to keep pumping pressure below 270 bar. Reduced rate from 1200l/min to 170l/min. Pumped 3m3 of contamination pill, pressure at 260bar. Shut down pumps and monitored WH pressure decline. Recorded final stabilized squeeze pressure of 40 bar. Closed swab valve. Verified volumes pumped by checking volumes left in the pits and silos. Theoretical top of cement 3172mMD. DHSV was cycled several times after 35m3 of sea water displacement was pumped
20:30	00:00	0	plug abandonment - other	ok	Continued laying down pipe. Meanwhile WOC. Worked on BOP tests