

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-13 00:00 - 2016-07-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3172
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

- N/U diverter
- Pull BPV
- Instal THRT
- Rig up WL, RIH and cut 7in tbg above production packer
- Release TH, POOH, L/D TH

Summary of planned activities (24 Hours)

- Pull and L/D 500m of 7in tbg
- RIH w/ rest of the 7in tbg on drill pipe
- Place balanced cement plug
- Pull rest of the 7in tbg

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- other	ok	Installed diverter
01:00	02:00	0	plug abandon -- other	ok	M/U bolts on slick joint. Meanwhile installed master bushing, performed TBT for pressure testing of riser connections
02:00	02:30	0	plug abandon -- other	ok	Filled riser and BOP w/ sea water
02:30	03:00	0	plug abandon -- other	ok	Tested riser connector to 20/310 bar for 5/10 min. Good test
03:00	03:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to pull BPV
03:15	03:30	0	plug abandon -- mechanical plug	ok	M/U BPV retrieving tool to stand of 3,5in DP
03:30	04:00	0	plug abandon -- mechanical plug	ok	Pulled BPV dart to the rig floor
04:00	04:45	0	plug abandon -- mechanical plug	ok	Pulled BPV to the rig floor. L/D BPV retrieving tool
04:45	05:00	0	plug abandon -- other	ok	Performed Pre-job Meeting to instal THRT
05:00	06:00	0	plug abandon -- other	ok	Rigged up 7in tbg handling equipment
06:00	07:00	0	plug abandon -- other	ok	P/U top 7in tbg joint and M/U to Weco 1502 swedge. L/D same
07:00	07:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to P/U and RIH THRT
07:15	08:15	0	plug abandon -- other	ok	P/U and M/U tubing hanger running tool, joint #2 and joint #3. Connected control lines
08:15	09:15	0	plug abandon -- other	ok	Engaged THRT and took 2.5ton overpull test. Ok
09:15	09:30	0	plug abandon -- other	ok	M/U cement line to swedge and tested same to 100bar. Ok
09:30	10:30	0	plug abandon -- other	ok	Pressured up control line to DHSV to 520bar. Pressured up above DHSV to 100bar w/ cement unit. DHSV did not open. Bled off pressure above DHSV. Closed LTV and retested line from cement unit to 250bar. Ok. Pressured up above DHSV to 120bar, DHSV opened. Bled off pressure from the well. Rigged down cement hose and LTV
10:30	10:45	0	plug abandon -- other	ok	Performed Pre-job Meeting to R/U WL
10:45	11:45	0	plug abandon -- other	ok	R/U wireline equipment
11:45	12:45	1500	plug abandon -- other	ok	RIH w/ run #6, 5,375" OD cutter from 0 m to 1500 m. Average running speed 25 m/min
12:45	13:15	2500	plug abandon -- other	ok	RIH w/ run #6, 5,375" OD cutter from 1500 m to 2500 m. Average running speed 33 m/min
13:15	14:00	3086	plug abandon -- other	ok	RIH w/ run #6, 5,375" OD cutter from 2500 m to 3086 m. Average running speed 13 m/min
14:00	15:00	3086	plug abandon -- other	ok	Logged from 3086m to 2923m. RIH back to 3086m. Attempted to pass 3086m, no-go
15:00	15:15	3086	plug abandon -- other	ok	Evaluated situation. Discussed situation w/ onshore organisation
15:15	15:30	3075	plug abandon -- other	ok	Positioned cutter at 3075 m . Performed cut. Observed 200l backflow at rotary
15:30	17:00	0	plug abandon -- other	ok	POOH from 3075 m to 0 m . Average pulling speed 34 m/min
17:00	17:30	0	plug abandon -- other	ok	R/D wireline equipment
17:30	18:00	0	plug abandon -- other	ok	P/U and M/U swedge, connected hose and LTV. Confirmed line up
18:00	20:00	0	plug abandon -- other	ok	Staged up to 1300l and circulated 75m3 of sea water. Took returns from A-annulus through AKV and MGS to the dedicated slop pit. Max gas in returns 3%

20:00	20:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to pull TH
20:15	21:00	0	plug abandon -- other	ok	R/D cementing hose and broke off swedge
21:00	22:45	0	plug abandon -- other	ok	Released TH w/ up weight 188t, no overpull. Bled off pressure in DHSV control line. Pulled and L/D landing string and THRT
22:45	00:00	0	plug abandon -- other	ok	Started to change handling equipment. Removed master bushing, installed spider, installed pwer rollers, installed reel for spooling control line