

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-14 00:00 - 2016-07-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	7
Days Ahead/Behind (+/-):	1.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3172
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

- Pulled and L/D 480m of 7in tbg, L/D DHSV
- RIH w/ rest of the 7in tbg on drill pipe
- Placed balanced cement plug
- Circulated excess cement

Summary of planned activities (24 Hours)

- Flush BOP
- POOH w/ DP and pull 600m of 7in tbg
- RIH w/ 7in tbg on spear and 5,5in DP, tag cement, release spear and leave 7in tbg in the well. POOH
- RIH w/ MST seal tool, Recover MST seal
- Cut 10 3/4in csg

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	3075	plug abandon -- other	ok	Changed handling equipment. Removed master bushing, installed spider, installed power rollers, installed reel for spooling control line
01:15	03:45	2957	plug abandon -- other	ok	Pulled tubing from 3075m to 2957m. Removed control line clamps, spooled control line, L/D tubing joints. Average pulling rate 4 joints/hour
03:45	04:30	2957	interruption -- rep air	ok	Experienced communication problems w/ csg tong. Changed door sensor
04:30	06:00	2874	plug abandon -- other	ok	Pulled tubing from 2957m to 2874m. Removed control line clamps, spooled control line, L/D tubing joints. Average pulling rate 7 joints/hour
06:00	06:15	2874	interruption -- rep air	ok	Experienced communication problems w/ csg tong
06:15	08:45	2685	plug abandon -- other	ok	Pulled tubing from 2874m to 2685m. Removed control line clamps, spooled control line, L/D tubing joints. Average pulling rate 6,4 joints/hour
08:45	09:45	2685	interruption -- rep air	ok	HTS belt fault occurred, contacted electronics technician
09:45	10:45	2574	plug abandon -- other	ok	Pulled tubing from 2685m to 2614m. Removed control line clamps, spooled control line, L/D tubing joints. Average pulling rate 6,0 joints/hour
10:45	11:00	2574	plug abandon -- other	ok	Performed Pre-job Meeting to rig down csg handling equipment
11:00	11:15	2574	plug abandon -- other	ok	Pull slips
11:15	11:45	2574	plug abandon -- other	ok	Pulled and L/D DHSV
11:45	12:00	2574	plug abandon -- other	ok	Pulled tbg joint, removed control lines and run joint back into hole
12:00	12:30	2574	plug abandon -- other	ok	Changed out handling equipment to 5,5in DP
12:30	12:45	2574	plug abandon -- other	ok	Cleared rig floor
12:45	13:00	2574	plug abandon -- other	ok	P/U and M/U swedge to tubing
13:00	14:00	2574	plug abandon -- other	ok	R/D control line reel, meanwhile disconnected hoses and made csg tong ready to remove
14:00	14:30	2585	plug abandon -- cement plug	ok	P/U single and RIH from 2574m to 2585m
14:30	14:45	2585	plug abandon -- cement plug	ok	Pulled master bushing and installed PS21
14:45	17:00	3070	plug abandon -- cement plug	ok	Continued RIH on 5,5in DP from 2585m to3070m. Filled pipe half way. Average RIH speed 214 m/hour.
17:00	17:30	3070	plug abandon -- cement plug	ok	M/U TDS and staged up pumps to 3000l/m, 180 bar. Pumped 32m3 sea water and 20m3 wash pill, displaced combination wiper plug out of tbg (at 3070m)
17:30	20:00	3070	plug abandon -- cement plug	ok	M/U side entry sub assembly. Performed Pre-job Meeting for cement job. Installed cement line and pressure tested same to 300bar. Ok
20:00	22:00	2868	plug abandon -- cement plug	ok	Balanced cement plug (250m) Mixed and pumped 9,2 m3 of 1,9SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 2890 l of drill water. Zeroed volume counters. Displaced the cement with 45,6 m3 (2059 strokes) of sea water, 2000 l/min/ 65 bar. Pulled out of cement to 2868m (200m of cement)
22:00	00:00	2868	plug abandon -- cement plug	ok	Circulated out upper 50m of cement at 2700l/min, pressure went from 185bar down to 140bar as cemented was circulated out of well. Observed cement returns on surface. The oretical volume of returned cement was 1.8m3. Totally circulated 270m3. TOC at 2868m

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2685		pipe handling equ syst -- drill floor tube handl syst	0	00:00	HTS belt fault ,contacted ET.

