

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-15 00:00 - 2016-07-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	8
Days Ahead/Behind (+/-):	1.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

- POOH w/ 5 1/2" DP
- Pulled remaining 7" tubing from 2570 mMD to 1971 mMD
- RIH with tubing on spear on 5 1/2" DP. Tagged TOC at 2894 mMD
- POOH with 5 1/2" DP
- Retrieved MS-T surface seal assy

Summary of planned activities (24 Hours)

- Cut and pull 10 3/4" tie-back casing
- Release tie-back adapter and pull same
- Punch 10 3/4" casing below CH

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	2832	plug abandon -- cement plug	ok	Pulled 1x stand of DP, M/U BOP cleaning tool. Dropped 2,125in ball to function tool. Sheared at 50bar
00:45	02:00	2832	plug abandon -- cement plug	ok	Flushed BOP, made 4x passes across BOP, circulated at 3500l/min, 20bar
02:00	06:00	2570	plug abandon -- cement plug	ok	POOH 5,5in DP from 2832 m to 2570 m . Had to pump out as excessive foaming occurred in the trip tank. R/U csg handling equipment.
06:00	07:00	2570	plug abandon -- other	ok	R/U csg handling equipment
07:00	07:15	2570	plug abandon -- other	ok	Performed TBT for pulling remaining tubing
07:15	07:30	2570	plug abandon -- other	ok	Continued R/U csg handling equipment
07:30	08:45	2510	plug abandon -- other	ok	POOH with tubing from 2570 mMD to 2510 mMD. Cut control lines. Average pulling speed 4 jnts/hr.
08:45	09:15	2510	interruption -- repair	ok	Repaired sensor on casing tong. Meanwhile: Performed housekeeping on drill floor.
09:15	12:00	2280	plug abandon -- other	ok	Continued POOH with tubing from 2510 mMD to 2280 mM. Average pulling speed 7,2 jnts/hr.
12:00	12:15	2280	plug abandon -- other	ok	Greased and inspected casing tong
12:15	15:30	1981	plug abandon -- other	ok	Continued POOH with tubing from 2280 mMD to 1981 mMD. Average pulling speed 8 jnts/hr
15:30	15:45	1971	plug abandon -- other	ok	Pulled out one additional joint and removed control lines in order to have slick joint through BOP while in slips. Meanwhile: Performed TBT for R/D csg handling equipment
15:45	17:45	1971	plug abandon -- other	ok	R/D csg handling equipment
17:45	18:00	1971	plug abandon -- other	ok	Cleaned and cleared drill floor
18:00	18:30	1971	plug abandon -- other	ok	Performed drops check on TDS.
18:30	19:00	1971	plug abandon -- other	ok	P/U spear assy from set-back and stabbed into tubing
19:00	19:15	1971	plug abandon -- other	ok	Performed TBT prior for engaging spear in tubing and tag TOC
19:15	19:30	1971	plug abandon -- other	ok	Engaged spear in 7" tubing
19:30	19:45	1971	plug abandon -- other	ok	Removed master bushing and installed PS-21 slips
19:45	21:15	2764	plug abandon -- other	ok	RIH with tubing on 5 1/2" DP from 1971 mMD to 2764 mMD. Average running speed 528 m/hr.
21:15	22:15	2764	interruption -- other	ok	Investigated fault on VFD failure on drawworks motor #3. De-assigned motor #3.
22:15	22:30	2853	plug abandon -- other	ok	RIH with tubing on 5 1/2" DP from 2764 mMD to 2853 mMD.
22:30	23:00	2880	plug abandon -- other	ok	Established circulation 560 lpm / 13 bar and washed down to 2880 mMD. Set down 10 ton.
23:00	23:30	2894	plug abandon -- other	ok	Stopped pumps. Unable to set down all tubing weight in order to release spear. Continued RIH from 2880 mMD to 2894 mMD. Set down all tubing weight, 60 ton. Released spear.
23:30	00:00	780	plug abandon -- other	ok	Dropped drift and POOH with spear assy from 900 mMD to 780 mMD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2857		pipe handling equ syst -- other	0	00:00	Communication issue with tong. Changed door sensor